

#17

STATE OF OREGON  
WATER WELL REPORT  
(as required by ORS 537.765)

*Klamath*  
**KLAM 10122**  
*10122*

DEC 5 1990

*395/12E/35 CC*

(START CARD) # 20634

**(1) OWNER:**

Well Number: \_\_\_\_\_  
Name Leonard Fore  
Address 9815 E. Langel Valley Rd.  
City Bananza State OR Zip 97623

**(2) TYPE OF WORK:**

New Well  Deepen  Recondition  Abandon

**(3) DRILL METHOD**

Rotary Air  Rotary Mud  Cable  
 Other \_\_\_\_\_

**(4) PROPOSED USE:**

Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**

Special Construction approval Yes  No  Depth of Completed Well 367 ft.  
Explosives used Yes  No  Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Amount sacks or pounds
Diameter	From	To	Material	From	To	
14"	0	20	Cement & Bentonite	0	20	9 sacks
10"	20	367				

How was seal placed: Method  A  B  C  D  E  
 Other \_\_\_\_\_

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

Casing/Liner	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
					<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Casing:	10"	+2	20	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) None

**(7) PERFORATIONS/SCREENS:**

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

**(8) WELL TESTS: Minimum testing time is 1 hour**

Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
300		150'	1 hr.
150		130'	1 hr.

Temperature of water 61° F Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done?  Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use?  Too little

Salty  Muddy  Odor  Colored  Other \_\_\_\_\_

Depth of strata: \_\_\_\_\_

**(9) LOCATION OF WELL by legal description:**

County Klamath Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 39 S Nor or S. Range 12 E E or W. WM.  
Section 35 SW  $\frac{1}{4}$  SW  $\frac{1}{4}$   
Tax Lot \_\_\_\_\_ Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 9815 E Langel Valley Rd. Bananza, OR

**(10) STATIC WATER LEVEL:**

67 ft. below land surface. Date 11-15-90  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

**(11) WATER BEARING ZONES:**

Depth at which water was first found 139 ft

From	To	Estimated Flow Rate	SWL
133	167	60 gpm	67'
235	252	50 gpm	67'
299	361	200 gpm	67'
361	367	300 gpm	67'

**(12) WELL LOG:**

Ground elevation 4300

Material	From	To	SWL
Top Soil	0	2	
Black Lava Rock	2	18	
Brown Sand Rock	18	22	
Brown Lava Rock	22	28	
Black Rock	28	41	
Brown Lava Rock	41	79	
Black Lava Rock	79	120	
Brown Claystone	120	129	
Brown Lava Rock	129	133	
Sandy Blue Clay with Streaks - of Black Sand	133	161	67'
Brown Sandstone	161	167	67'
Blue Claystone	167	191	
Brown Claystone	191	203	
Blue Clay	203	235	
Black Sandstone	235	252	67'
Blue Claystone	252	299	
Brown Lava Rock	299	361	67'
Black Lava Rock	361	367	67'

Date started 11-12-90 Completed 11-15-90

**(unbonded) Water Well Constructor Certification:**

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed \_\_\_\_\_ WWC Number \_\_\_\_\_  
Date \_\_\_\_\_

**(bonded) Water Well Constructor Certification:**

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Norm Serry WWC Number 408  
Date 11-16-90