



3. The Applicant has completed work on approximately 25 – 30% of the project, which includes designing above and below ground studies, surveying, mapping, and stormwater watershed planning, Phase 1 of the pipeline, and replaced several sub laterals including Thomsen line, part of the Crag rat line, Rasmussen line, and Kelly line.
4. Due to the increasing cost of materials, as well as an ongoing discussion regarding the stormwater and natural drainage with the County of Hood River, the original project completion date is no longer viable. The applicant is requesting for additional time to allow for inflation to slow and material costs to decrease. The applicant will also benefit from additional time should they need to apply for additional funding and finalize plans regarding the stormwater and drainage issues.
5. The Applicant has requested that the time for completion of the project approved by Allocation of Conserved Water Application CW-117 be extended until October 1, 2024. The Applicant is also requesting an extension of time to request finalization of the allocation to October 1, 2025.


#### Conclusions of Law

The Department has determined that the Applicant has shown reasonable diligence to complete the conservation project within the time period established by the Order Approving Allocation of Conserved Water CW-117.

#### Now, therefore, it is ORDERED:

The time for completion of the conservation project approved by Allocation of Conserved Water CW-117, shall be extended to October 1, 2024. The deadline for submitting the Request for Finalization shall be extended to October 1, 2025.

DATED JUN 03 2022.

  
\_\_\_\_\_  
Lisa J. Jaramillo, Transfer and Conservation Section Manager, for  
THOMAS M. BYLER, DIRECTOR  
Oregon Department of Water Resources

Mailing date: JUN 06 2022