



Oregon

Theodore R. Kulongoski, Governor

Water Resources Department

Commerce Building
158 12th Street NE
Salem, OR 97301-4172
503-378-3739
FAX 503-378-8130

January 29, 2003

STETTTLER SUPPLY CO
MICHAEL WALDROOP #633
1810 LANA AVE NE
SALEM OR 97303


Dear Mike:

Attached is a copy of the following approved special standard:

1. City of Arlington (start card number 141243)

Please make copies of the current special standard form (enclosed) and use it for all future special standard requests. If you have any questions concerning this letter, please contact me at the address or phone number listed above, or by e-mail at tracy.l.eichenlaub@wrdd.state.or.us.

Sincerely,


Ms. Tracy Eichenlaub
Well Construction Specialist
Enforcement Section

enclosure

cc: Brian Mayer, NC Region Well Inspector

RECEIVED
JAN 27 2003
WATER RESOURCES DEPT
SALEM, OREGON

Oregon Water Resources Department

REQUEST FOR WRITTEN APPROVAL TO USE CONSTRUCTION METHODS NOT INCLUDED IN OREGON ADMINISTRATIVE RULES 690-200 THROUGH 690-240

Before request can be considered, the following must be answered. Requests shall be submitted to the Well Construction Specialist, Water Resources Department. Requests may also be considered by the appropriate Regional Manager.

Date of request: 01-27-03 Oral approval date (if applicable): 01-23-03

Bonded Well Constructor (name, license #, and mailing address): Michael Waldrop

#633 - 7885 Mackay Rd SE Salem 97301

(1) Location of Well: NW 1/4 NW 1/4 of Section 28
Township 3 N/S Range 21 E/W Gilliam County.
Address at well site: 40000 Lower Green Reservoir
@ end of West 3rd St

(2) Start Card Number(s): 141243

(3) Name and Address of Land Owner: C/O Arlington Municipal Bldg. City Hall
P.O. Box 68 Arlington, OR 97812

(4) Distance to the nearest well, septic tank or drainfield (if water supply well): 300+ Ft.

(5) The unusual conditions which necessitate this request: 1" + annulus Requires more cement; method 'A' used w/ float shoe; 3 times calculated volume used; Broken formation taking cement; need to top off using method 'C'


(6) The proposed construction methods that the well constructor believes will be adequate for this well (attach additional pages if needed)
1/2" I.D. tremie pipe set to cement (firm cement)
@ 170' + brought to surface

This is a final order in other than contested case. This order is subject to judicial review under ORS 183.484. Any petition for judicial review of the order must be filed within the time specified by ORS 183.484(2).

W-AS

RECEIVED
JAN 27 2003
WATER RESOURCES DEPT
SALEM, OREGON

(7) Diagram showing the pertinent features of the proposed well design and construction (attach additional pages if needed):



PLEASE NOTE:

- (1) If approved, all other phases of well construction must comply with the appropriate standards described in OAR 690-200 through 690-240.
- (2) If it should be determined at some future date that the well, due to its construction, is allowing groundwater contamination, waste or loss of artesian pressure, the undersigned shall return to the site and rectify the problem.
- (3) If oral approval was granted, a written request must be submitted to the Department either within three (3) working days of the date of oral approval or prior to the completion of the associated well work. Failure to submit a written request as described above may void prior approval.

I have read and understand the above information. I further attest that the information provided is accurate to the best of my knowledge.

Bonded Constructor Signature: Michael Waldrop

For Water Resources Department Use Only

Date: 1-29-03

Approved by: Jenny Eichenlaub Denied by: _____

Remarks: _____
