

May 16, 1997

Oregon

WATER
RESOURCES
DEPARTMENT

Q✓

Pat Wallace
Wallace Drilling Co.
1707 SW 18th
Pendleton, OR 97801

Dear Pat:


The Water Resources Department has received your request for special standards on the Reiman well located in Township 3N, Range 33E, Section 32 of Umatilla County (start card number 98361).

Due to lot limitations, you are proposing to construct the above well within 50 feet of a septic tank. In order to provide additional protection for the groundwater, you propose to seal the well 100 feet into the rock formation overlying the aquifer.

Your request is approved with the following condition: You must inform the landowner that the well location does not meet the required setback distance from a possible point of contamination and that twice yearly testing for potability is recommended.

If you have any questions concerning this letter, please contact me at the address or phone number listed below.

Sincerely,



Rob Carter
Well Construction Specialist

cc: Brian Mayer, Well Inspector

m:\wp\ss97\wallace



Commerce Building
158 12th Street NE
Salem, OR 97310-0210
(503) 378-3739
FAX (503) 378-8130

SC # 98361

RECEIVED

MAY 16 1997

STATE OF OREGON
WATER RESOURCES DEPARTMENTREQUEST FOR WRITTEN APPROVAL TO USE CONSTRUCTION METHODS NOT
INCLUDED IN THE RULES AND REGULATIONS PRESCRIBING GENERAL STANDARDS
FOR THE CONSTRUCTION AND MAINTENANCE OF WELLS IN OREGONWATER RESOURCES DEPT.
SALEM, OREGON

Before approval can be considered the following questions must be answered.

Requests shall be submitted to the Watermaster Division, 3850 Portland Road,
NE, Salem, OR 97310.Date: 5/12/97Well Constructor: Wallace Drilling - 1218(1) Location of Well: NE 1/4 NW 1/4 of Section 32,Township 3N, Range 33E, Umatilla County.Address at well site or nearest known address: 46161 Adams Rd
Pendleton Or 97801

(2) Name and address of Landowner:

Virginia Keimann
46161 Adams Rd
Pendleton Or 97801(3) The distance to the nearest well and septic drainfield: 45 ft.(4) The unusual conditions existing at the well site: septic tank
within 50' setback of well(5) The proposed construction methods that the well constructor or landowner
constructing the well believes will be adequate for his particular well:seal depth approx 120'
this is approx 100' into bedrock

- (6) A diagram showing the pertinent features of the proposed well design and construction (attach additional sheet if necessary):

(Signed) Petrus Wellay
(WELL CONSTRUCTOR)

For Water Resources Department Use Only

Date: 5-16-97
Approved by: [Signature]
Denied by: _____
Remarks: _____

NOTE:

- (1) If approval, all other phases of construction must be in compliance with State Well Construction Standards.
- (2) If it should be determined at some future date that the well, due to its construction, is offering an avenue for pollution of the ground water body, it will be necessary for you to return to the site to correct any well deficiencies.