Bob Rice

From: H20KW@aol.com

Sent: Thursday, January 10, 2008 9:57 AM

To: RICE Robert D

Cc: andy@deschutesriver.org; scott@deschutesriver.org

Subject: Conservation Application

Bob,

I have been working with the Deschutes River Conservancy and agree with adding the three small projects to the proposed application for the Main Canal. The saved water from the Warner Lateral, the Marshall and the Calvary projects can be added to the application with our support, in addition to the Main Canal phases. Please contact me if you have any other questions. Jan

Jan Lee, Manager Swalley Irrigation District 64672 Cook Avenue, Suite 1 Bend, Oregon 97701 (541) 388-0658 Phone (541) 410-8623 Cell (541) 389-0433 Fax h20kw@aol.com or jan@swalley.com www.swalley.com

Start the year off right. Easy ways to stay in shape in the new year.

Bob Rice

From: Andy Fischer [andy@deschutesriver.org]
Sent: Thursday, January 10, 2008 11:03 AM

To: H20KW@aol.com; Bob Rice

Cc: Scott McCaulou

Subject: RE: Conservation Application **Attachments:** Swalley Projects 2008-2009.xls

Bob.

Attached you will find rates and duties for all of the increments of conserved water to be included in the current conservation application submitted by Swalley and the DRC on December 11, 2007. Also, please increase the conserved water totals to reflect three additional small projects in Swalley. Below is some basic information about theses projects. The title "Phase III" in the excel sheet refers to the second increment of the current conservation application. Please finalize the Phase II (increment I) rates and duty the final order. Swalley will file requests for finalization on the remaining 4 increments. Please let me know if you have any further questions or if you need more information about the additional conservation projects. I have also include my calculations of the before and after rates for certificate # 74145.

Riley Sub Lateral—Calvary Chapel Approximate Linear Feet: 780 Acre Feet Conserved: 56.26

Conservation Method: Piping an open canal Estimated Date of Finalization: 6/1/2008

Marshall Lateral

Approximate Linear Feet: 800 Acre Feet Conserved: 6.71

Conservation Method: Piping an open canal Estimated Date of Finalization: 6/1/2008

Warner Lateral

Approximate Linear Feet: 5,129 Acre Feet Conserved: 252.98

Conservation Method: Piping an open canal Estimated Date of Finalization: 3/15/2009

- *All of the above projects are distribution projects located within Swalley Irrigation District Boundaries
- **There are currently no CBWTP funding restrictions associated with these projects.

Thank you for your help on this and I look forward to beginning the public notice process for this application.

Andy

Andy Fischer
Conservation Project Manager
The Deschutes River Conservancy
Direct Phone: 541.728.8688
www.deschutesriver.org

----Original Message-----

From: H20KW@aol.com [mailto:H20KW@aol.com] Sent: Thursday, January 10, 2008 9:57 AM

To: robert.d.rice@state.or.us

^{***}Please allow up to 5 years to finalize the above projects.

Cc: Andy Fischer; Scott McCaulou **Subject:** Conservation Application

Bob.

I have been working with the Deschutes River Conservancy and agree with adding the three small projects to the proposed application for the Main Canal. The saved water from the Warner Lateral, the Marshall and the Calvary projects can be added to the application with our support, in addition to the Main Canal phases. Please contact me if you have any other questions. Jan

Jan Lee, Manager Swalley Irrigation District 64672 Cook Avenue, Suite 1 Bend, Oregon 97701 (541) 388-0658 Phone (541) 410-8623 Cell (541) 389-0433 Fax h20kw@aol.com or jan@swalley.com www.swalley.com

Start the year off right. Easy ways to stay in shape in the new year.

Certificate 74145 -SID Before and After Project Rates and Duty

	Before Project Rates	Conserved Water Rates	After Project Rates
Season 1	42.36	3.05	39.30
Season 2	58.24	18.94	39.30
Season 3	106.80	21.04	85.76
Duty	36,294.38	6,629.95	29,664.43

^{**}Before Project Rates taken from Frakes Lateral Final Order

Main Canal Phase II: Conserved Water

Days in Seasons	Season 1	Season 2	Season 3	Totals
Total Days in Seasons	61	30	123	214
Rate (acres/cfs)	83	62	41.60	
Rate (cfs/acre)	0.012048193	0.016129	0.024039	
II: First Increment Conserved (cfs)	1.73	11.90	13.80	
Rate Conserved (AF)	209.85	708.34	3366.74	4,284.93

Certificate Data

Riley Sub- Calvary Chapel: Conserved Water

Days in Seasons	Season 1	Season 2	Season 3	Totals
Total Days in Seasons	61	30	123	214
Rate (acres/cfs)	83	62	41.60	
Rate (cfs/acre)	0.0120482	0.016129	0.0240391	
Rate Conserved (cfs)	0.04	0.04	0.20	
Rate Conserved (AF)	5	2	49	56.26

Certificate Data

Marshall Project: Conserved Water

Days in Seasons	Season 1	Season 2	Season 3	Totals
Total Days in Seasons	61	30	123	214
Rate (acres/cfs)	83	62	41.60	
Rate (cfs/acre)	0.0120482	0.016129	0.0240391	
Rate Conserved (cfs)	-	-	0.03	
Rate Conserved (AF)	-	-	7	6.71

Certificate Data

Warner: Conserved Water

Days in Seasons	Season 1	Season 2	Season 3	Totals
Total Days in Seasons	61	30	123	214
Rate (acres/cfs)	83	62	41.60	
Rate (cfs/acre)	0.0120482	0.016129	0.0240391	
Rate Conserved (cfs)	0.30	0.30	0.82	
Rate Conserved (AF)	36	18	199	252.98

Certificate Data

Main Canal Phase III: Conserved Water

Days in Seasons	Season 1	Season 2	Season 3	Totals
Total Days in Seasons	61	30	123	214
Rate (acres/cfs)	83	62	41.60	
Rate (cfs/acre)	0.012048193	0.016129	0.024039	
III: Second Increment Conserved (cfs)	0.98	6.70	6.20	
Rate Conserved (AF)	118.04	398.44	1512.59	2,029.07

Certificate Data