								Page 1 of 1	
STATE OF OREGON	BAKE	52667	WELL I	.D. LABEI	L# L 1327	04			
WATER SUPPLY WELL REPORT			STA	START CARD # 1043					
(as required by ORS 537.765 & OAR 690-205-0210)	10/21	/2019	ORIGI	NAL LOG	#				
(1) LAND OWNER Owner Well I.D.									
First Name TERRY Last Name INSCOE	•		TION OF W	FII (lea	al descri	ntion)			
Company							г		
Address 47759 ANTHONY LAKES HWY			R Twp 7					_ E/W WM	
City NORTH POWDER State OR Zip 97867 (2) TYPE OF WORK X New Well Deepening		Sec <u>6</u>	<u>SW</u> 1/4 o	f the <u>NW</u>	1/4	1 ax Lot 11	00		
(2) TYPE OF WORK New Well Deepening Conversion		Tax Map Numl Lat° Long°	ber			Lot			
Alteration (complete 2a & 10) Abandonment(complete 5		Lat°		or			_ Ľ	DMS or DD	
(2a) PRE-ALTERATION		Long°	''	or			_ r	OMS or DD	
Dia + From To Gauge Stl Plstc Wld Thrd			treet address of	well C	Nearest a	ddress			
Casing:	47759 ANTH	ONY LAKES H	IWY NORTH	H POWDE	R ORE				
Material From To Amt sacks/lbs									
Seal:									
(3) DRILL METHOD			IC WATER		Data GI	TH (1)	c		
Rotary Air Rotary Mud Cable Auger Cable Mud Reverse Rotary Other		Date SWL(psi) + SWL(ft) Existing Well / Pre-Alteration							
								1.2	
(4) PROPOSED USE Domestic X Irrigation Community		Completee		g Artesian?	Dr	y Hole?		1.2	
			L .		•	2 00			
	WATER BEAR	RING ZONES	-						
Thermal Injection Other		SWL Date	From	То	Est Flow	SWL(psi)	+ :	SWL(ft)	
(5) BORE HOLE CONSTRUCTION Special Standard	(Attach copy)	7/12/2019	3	14	12			3	
Depth of Completed Well <u>680.00</u> ft.		8/20/2019	625	680	1500	0.5	X	1.5	
BORE HOLE SEAL	sacks/	0,20,2019	023	000	1500	0.5	Ħ		
Dia From To Material From To	o Amt lbs						Ħ		
20 0 590 Cement 0 590									
12 590 680 Calculat	ted 736								
Calculai	ind.	(11) WELL	LOG	G 1 E1					
				Ground Elev	ation	_			
How was seal placed: Method $\square A \square B \times C$	D <u> </u>		Material			From		To	
Other		Top soil Tan clay and large gravel				0 3			
Backfill placed from ft. to ft. Material		Tan clay med hard				3 14			
Filter pack from ft. to ft. Material Size		Tan sandy clay					14 28 28 35		
Explosives used: Yes Type Amount		Tan clay and s				35		85	
(5a) ABANDONMENT USING UNHYDRATED BENTONITE		Gray sand and					85 140		
Proposed Amount Actual Amount	Tan sand and c				140	+	327		
1	Gray hard sand	-			327		550		
(6) CASING/LINER Casing Liner Dia + From To Gauge Stl Plstc Wld Thu		Gray basalt broken				550		556	
$\textcircled{\bullet} \qquad 12 \qquad \fbox{1.5} \qquad 490 \qquad .250 \qquad \fbox{\bullet}$		Hard gray basalt				556		625	
	Broken gray granite and sand				625		680		
						—			
						+			
Shoe Inside Outside Other Location of shoe						+			
Temp casing Yes Dia From + To)						+		
(7) PERFORATIONS/SCREENS							1		
Perforations Method		-	_	_	_	-			
Screens Type Material			Date Started7/10/2019 Completed 8/13/2019						
Perf/ Casing/Screen Scrn/slot Slot # of Tele/ Screen Liner Dia From To width length slots pipe size			(unbonded) Water Well Constructor Certification						
Screen Liner Dia From To width length	I certify that the work I performed on the construction, deepening, alteration, or								
		abandonment of this well is in compliance with Oregon water supply well							
		construction standards. Materials used and information reported above are true to							
			the best of my knowledge and belief.						
		License Numb	ber		Date				
(8) WELL TESTS: Minimum testing time is 1 hour					_				
	ing Artesian	Signed							
Yield gal/minDrawdownDrill stem/Pump depthDuration (hr)15006606			(bonded) Water Well Constructor Certification I accept responsibility for the construction, deepening, alteration, or abandonment						
			work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well						
	construction standards. This report is true to the best of my knowledge and belief.								
Temperature 56 °F Lab analysis Yes By									
Water quality concerns? Yes (describe below) TDS amount <u>52 ppm</u> From To Description Amount Units			License Number <u>1606</u> Date <u>10/21/2019</u>						
			Signed JOHN MARCIEL (E-filed)						
		optional)							

ORIGINAL - WATER RESOURCES DEPARTMENT THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: