

STATE OF OREGON
WATER SUPPLY WELL REPORT
 (as required by ORS 537.765)

WELL I.D. # L 70020
 START CARD # 165267

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number _____
 Name RAIN TREE ESTATES HOMEOWNERS ASS
 Address 895 N.W. RAIN TREE DR.
 City CORVALLIS State OREGON Zip 97330

(2) TYPE OF WORK
 New Well Deepening Alteration (repair/recondition) Abandonment

(3) DRILL METHOD:
 Rotary Air Rotary Mud Cable Auger
 Other _____

(4) PROPOSED USE:
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other _____

(5) BORE HOLE CONSTRUCTION:
 Special Construction approval Yes No Depth of Completed Well 206 ft.
 Explosives used Yes No Type _____ Amount _____

| HOLE | | | SEAL | | | |
|----------|------|-----|----------|------|----|-----------------|
| Diameter | From | To | Material | From | To | Sacks or pounds |
| 10 | 0 | 69 | Cement | 0 | 69 | 19 |
| 6 | 69 | 206 | | | | |

How was seal placed: Method A B C D E
 Other _____

Backfill placed from _____ ft. to _____ ft. Material _____
 Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---------|----------|------|-----|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Casing: | 6 | +142 | 69 | .250 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: | 4 | 0 | 206 | 160* | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Drive Shoe used Inside Outside None
 Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
 Perforations Method _____
 Screens Type 4" Round Holes Material _____

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|------|-----|-----------|--------|----------|----------------|--------------------------|-------------------------------------|
| 106 | 206 | 4" RH | 925 | | | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

(8) WELL TESTS: Minimum testing time is 1 hour

| Yield gal/min | Drawdown | Drill stem at | Flowing Time |
|---------------|----------|---------------|--------------|
| 10 | | 200 | 1 hr. |

Temperature of water 59° Depth Artesian Flow Found _____
 Was a water analysis done? Yes By whom _____
 Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
 Depth of strata: _____

(9) LOCATION OF WELL by legal description:
 County Benton Latitude _____ Longitude _____
 Township 11 N or S Range 5 E or W. WM.
 Section 2 SE 1/4 NW 1/4
 Tax Lot 372983 Lot _____ Block _____ Subdivision _____
 Street Address of Well (or nearest address) SANG

(10) STATIC WATER LEVEL:
58 ft. below land surface. Date 6-30-04
 Artesian pressure _____ lb. per square inch Date _____

(11) WATER BEARING ZONES:
 Depth at which water was first found 160

| From | To | Estimated Flow Rate | SWL |
|------|-----|---------------------|-----|
| 160 | 162 | 10 | 58 |

(12) WELL LOG:
 Ground Elevation _____

| Material | From | To | SWL |
|-----------------------|------|-----|-----|
| Fill | 0 | 3 | |
| Red Sticky Clay | 3 | 24 | |
| Tan Sandy Clay | 24 | 31 | |
| Brown Volcanic (cong) | 31 | 63 | |
| Blue Basalt | 63 | 107 | |
| Grey Basalt | 107 | 152 | |
| Red Volcanic (cong) | 152 | 158 | |
| Blue Basalt 1/8 sand | 158 | 206 | 58 |

RECEIVED

JUN 02 2004

WATER RESOURCES DEPT
 SALEM, OREGON

Date started 6-29-04 Completed 6-30-04

(unbonded) Water Well Constructor Certification:
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
 WWC Number _____
 Signed _____ Date _____

(bonded) Water Well Constructor Certification:
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
 WWC Number 799
 Signed Gary A. King Date 7-1-04