

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

03-08-2010

WELL LABEL # L 102264

START CARD # 1009273

(1) LAND OWNER

Owner Well I.D. _____

First Name RANDY & PAMELA Last Name BURESH

Company OREGON WILD HARVEST

Address PO BOX 278

City SANDY State OR Zip 97055

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud☐ Reverse Rotary ☐ Other _____(4) PROPOSED USE ☒ Domestic ☒ Irrigation ☐ Community☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering☐ Thermal ☐ Injection ☐ Other _____(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)

Depth of Completed Well 400.00 ft.

BORE HOLE			SEAL			Amt	sacks/ lbs
Dia	From	To	Material	From	To		
10	0	60	Bentonite Chips	0	10	8	S
7.58	60	270	Cement	10	24	2,800	P
9	270	281	Cement	270	281	600	P
5.5	281	400					

How was seal placed: Method ☐ A ☐ B ☒ C ☒ D ☐ E☒ Other POURED & TAMPED

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Yes Type _____ Amount _____

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☐	6	☒	2	281	250	☒	☐	☐	☐
☐	☒	4	☐	2.5	360	200	☐	☒	☐	☐
☐	☐		☐				☐	☐	☐	☐
☐	☐		☐				☐	☐	☐	☐
☐	☐		☐				☐	☐	☐	☐

Shoe ☒ Inside ☐ Outside ☐ Other Location of shoe(s) _____Temp casing ☒ Yes Dia 10 From 0 To 20

(7) PERFORATIONS/SCREENS

Perforations Method _____

Screens Type CERTALOK Material PVC

Perf/S	Casing/ Screen	Liner	Dia	From	To	Scm/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	4	360	400	10				

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
60		399	2

Temperature 56 °F Lab analysis ☐ Yes By _____Water quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Clackamas Twp 2.00 S N/S Range 5.00 E E/W WM

Sec 5 SW 1/4 of the SE 1/4 Tax Lot 100

Tax Map Number _____ Lot _____

Lat _____ " or _____ DMS or DD

Long _____ " or _____ DMS or DD

☒ Street address of well ☐ Nearest address

43464 SE PHELPS RD

(10) STATIC WATER LEVEL

Date SWL(psi) + SWL(ft)

Existing Well / Predeepening _____

Completed Well 02-01-2010 240

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 353

SWL Date	From	To	Est Flow	SWL(psi)	+ SWL(ft)
02-01-2010	353	397	60		240

(11) WELL LOG

Ground Elevation _____

Material	From	To
TOP SOIL	0	3
BROWN CLAY W/ OCCASIONAL COBBLES	3	90
CEMENTED GRAVEL	90	140
CEMENTED GRAVEL W/ GRAY CLAY LAYERS	140	150
GRAY CLAY	150	156
CEMENTED GRAVEL	156	170
BROWN CLAY	170	175
GRAY CLAY	175	228
RHODODENDREN ROCK	228	353
RED LAVA ROCK	353	380
GRAY BASALT	380	385
RED LAVA ROCK	385	397
GRAY BASALT	397	400

Date Started 01-19-2010 Completed 02-01-2010

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1512 Date 03-08-2010

Electronically Filed

Signed THOMAS YOUNGBERG (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1771 Date 03-08-2010

Electronically Filed

Signed GEORGE YOUNGBERG (E-filed)

Contact Info (optional)