

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

AMENDED
CROOK
405

JUL 1 - 1992

16s/17E/20ca
42004

(START CARD) #

(1) OWNER:

Name Frank J. Horner Well Number 0210
Address HC 73 Box 2140
City Pineville State OR Zip 97754

(2) TYPE OF WORK:

New Well Deepen Recondition Abandon

(3) DRILL METHOD:

Rotary Air Rotary Mud Cable
 Other

(4) PROPOSED USE:

Domestic Community Industrial Irrigation
 Thermal Injection Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes No Depth of Completed Well 65 ft.
Explosives used Yes No Type _____ Amount _____

HOLE Diameter		SEAL		Amount	
From	To	Material	From	To	sacks or pounds
<u>10</u>	<u>0</u>	<u>Cement</u>	<u>0</u>	<u>25</u>	<u>8 sacks</u>
<u>6</u>	<u>25</u>			<u>65</u>	

How was seal placed: Method A B C D E
 Other

Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

Casing/Liner	Diameter	From	To	Gauge	Material			
					Steel	Plastic	Welded	Threaded
Casing:	<u>6"</u>	<u>+1</u>	<u>65'</u>	<u>250</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

(7) PERFORATIONS/SCREENS:

Perforations Method Cutting Torch
 Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
<u>35</u>	<u>65</u>	<u>1/16x6</u>	<u>120</u>	<u>6"</u>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour

Pump Bailor Air Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
<u>20</u>	<u>20'</u>		<u>1 hr.</u>

Temperature of Water 58° Depth Artesian Flow Found _____
Was a water analysis done? Yes By whom _____
Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Crook Latitude _____ Longitude _____
Township 16 N or S Range 17 E or W. WM.
Section 20 N.E. 1/4 S.W. 1/4
Tax Lot 207 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) HC 73 Box 2140
Pineville, OR 97754

(10) STATIC WATER LEVEL:

30 ft. below land surface. Date 6/15/92
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 50'

From	To	Estimated Flow Rate	SWL
<u>50'</u>	<u>60'</u>	<u>20 g.p.m.</u>	<u>30'</u>

(12) WELL LOG:

Ground elevation _____

Material	From	To	SWL
<u>Top Soil</u>	<u>0</u>	<u>1</u>	
<u>Red Clay</u>	<u>1</u>	<u>30</u>	
<u>Brown Clay</u>	<u>30</u>	<u>50</u>	
<u>Sand (course)</u>	<u>50</u>	<u>60</u>	<u>30'</u>
<u>Brown Clay</u>	<u>60</u>	<u>65</u>	<u>30'</u>

Date started 6/15/92 Completed 6/16/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed _____ WWC Number _____
Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Signed Archie Fox WWC Number 444
Date 6-19-92

JUN 19 1992

CROO
405

165/17E/20ca

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

(START CARD) # 42004

(1) OWNER: Well Number 0210
Name FRANK J. Hoerner
Address HC 78 Box 2140
City Prineville State OR Zip 97754

(2) TYPE OF WORK:
 New Well Deepen Recondition Abandon

(3) DRILL METHOD:
 Rotary Air Rotary Mud Cable
 Other

(4) PROPOSED USE:
 Domestic Community Industrial Irrigation
 Thermal Injection Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes No Depth of Completed Well 65 ft.
Explosives used Yes No Type — Amount —

HOLE		SEAL		Material	Amount	
Diameter	From To	From To	sacks or pounds			
10"	0 25	Bentonite	0 25	8 sacks		
6	25 65					

How was seal placed: Method A B C D E
 Other

Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 6"	0	65'	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) None

(7) PERFORATIONS/SCREENS:
 Perforations Method Cutting torch
 Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
3.5	6.5	1/16x6	120	6"		<input checked="" type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour
 Pump Bailor Air Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	20'		1 hr.

Temperature of Water 58 Depth Artesian Flow Found —
Was a water analysis done? Yes By whom —
Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Cook Latitude — Longitude —
Township 16 N or 17 Range 17 E or W. WM. 17
Section 20 NE 1/4 SW 1/4
Tax Lot 2007 Lot — Block — Subdivision —
Street Address of Well (or nearest address) HC 78 Box 2140
Prineville Oregon 97754

(10) STATIC WATER LEVEL:
30 ft. below land surface. Date 6/15/92
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 50'

From	To	Estimated Flow Rate	SWL
50'	60'	20 gpm	30'

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Top soil	0	1	
Red Clay	1	30	
Brown Clay	30	50	
Sand (coarse)	50	60	30'
Brown Clay	60	65	30'

Date started 6/15/92 Completed 6/16/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed — WWC Number —
Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Debbie Fox WWC Number 4444
Date 6-16-92