

STATE OF OREGON
WATER WELL REPORT
 (as required by ORS 537.765)

CROOK
426

RECEIVED
CROOK 426
AUG - 5 1992

12/5/16E/29ca
 August 4, 1992

(START CARD) # 41173

WATER RESOURCES DEPT.

(1) OWNER:
 Name Ochoco Real Estate
 Address 1555 3rd. St.
 City Prineville State Oregon Zip 97754

(9) LOCATION OF WELL by legal description:
 County Crook Latitude _____ Longitude _____
 Township 14 N or S. Range 16 E or W. WM. _____
 Section 29 NE 1/4 SW 1/4
 Tax Lot 101 Lot _____ Block _____ Subdivision _____
 Street Address of Well (or nearest address) E. end Owens Rd.

(2) TYPE OF WORK:
 New Well Deepen Recondition Abandon

(10) STATIC WATER LEVEL:
108 ft. below land surface. Date 7/27/92
 Artesian pressure _____ lb. per square inch. Date _____

(3) DRILL METHOD:
 Rotary Air Rotary Mud Cable
 Other _____

(11) WATER BEARING ZONES:
 Depth at which water was first found 108

(4) PROPOSED USE:
 Domestic Community Industrial Irrigation
 Thermal Injection Other _____

(5) BORE HOLE CONSTRUCTION:
 Special Construction approval Yes No Depth of Completed Well 940 ft.
 Explosives used Yes No Type _____ Amount _____

| From | To | Estimated Flow Rate | SWL |
|------|-----|---------------------|-----|
| 106 | 108 | +2 gpm | 108 |
| 343 | 349 | +4 gpm | 108 |
| 653 | 656 | +6 gpm | 108 |
| 905 | 940 | +95 gpm | 108 |

| HOLE | | SEAL | | Amount sacks or pounds |
|----------|---------|----------|---------|---------------------------|
| Diameter | From To | Material | From To | |
| 12 | 0 36 | cement | 0 36 | 19 sacks |
| 8 | 36 940 | | | |

(12) WELL LOG:
 Ground elevation _____

How was seal placed: Method A B C D E
 Other _____

| Material | From | To | SWL |
|---------------------------|------|-----|-----|
| Top Soil | 0 | 2 | |
| Sandstone Brown | 2 | 29 | |
| Green Claystone | 29 | 106 | |
| Water Bearing Seam/Clayst | 106 | 108 | 108 |
| Green Claystone | 108 | 343 | " |
| Water Bearing Seam/Clayst | 343 | 349 | " |
| Green Claystone | 349 | 653 | " |
| Water Bearing Seam/Clayst | 653 | 656 | " |
| Green Claystone | 656 | 905 | " |
| Water Bearing Seam/Clayst | 905 | 940 | " |

Backfill placed from _____ ft. to _____ ft. Material _____
 Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

| Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|------------|------|----|-------|-------------------------------------|--------------------------|-------------------------------------|--------------------------|
| Casing: 8 | +2 | 36 | .250 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: N/A | | | | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
 Perforations Method _____
 Screens N/A Type _____ Material _____

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|------|----|-----------|--------|----------|----------------|--------------------------|--------------------------|
| | | | | | | <input type="checkbox"/> | <input type="checkbox"/> |
| | | | | | | <input type="checkbox"/> | <input type="checkbox"/> |
| | | | | | | <input type="checkbox"/> | <input type="checkbox"/> |
| | | | | | | <input type="checkbox"/> | <input type="checkbox"/> |

Date started 7/13/92 Completed 7/27/92

(8) WELL TESTS: Minimum testing time is 1 hour
 Pump Bailer Air Flowing Artesian
 Yield gal/min 105 Drawdown 490' Drill stem at 650 Time 1 hr.

(unbonded) Water Well Constructor Certification:
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
 Signed [Signature] WWC Number 1371
 Date 8/4/92

Temperature of Water 59° Depth Artesian Flow Found _____
 Was a water analysis done? Yes By whom _____
 Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
 Depth of strata: _____

(bonded) Water Well Constructor Certification:
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
 Signed [Signature] WWC Number _____
 Date _____