STATE OF OREGON WATER SUPPLY WELL REPORT CURR 51603

08-11-2008

(as required by ORS 537.765 & OAR 690-205-0210)

 WELL LABEL # L
 91524

 START CARD #
 1004479

(1) LAND OWNER Owner Well I.D.	$(0)$ I OCATION OF WELL $(1, \dots, 1, 1, \dots, \dots, \dots, 1, \dots, \dots,$
	(9) LOCATION OF WELL (legal description)
First Name Last Name	$\begin{array}{c cccc} County & Twp 34.00 S \\ Sec 28 & NW \\ \end{array} \begin{array}{c} Twp 34.00 S \\ 1/4 & of the \\ SW \\ 1/4 \\ \end{array} \begin{array}{c} N/S \\ 1/4 \\ Tax \\ Lot \\ 300 \\ \end{array} \begin{array}{c} E/W \\ WM \\ 300 \\ \end{array}$
Company <u>CURRY COUNTY PARKS DEPARTMENT</u> Address P.O. BOX 746	Tax Map Number Lot
City GOLD BEACH State OR Zip 97444	Lat O DMS or DD
(2) TYPE OF WORK New Well Deepening Conversion	Long or DMS or DD
Alteration (repair/recondition) Abandonment	Street address of well Nearest address
	LOBSTER CREEK ROAD, LOBSTER CREEK YOUTH CAMP
(3) DRILL METHOD	GOLD BEACH, OR
Rotary Air Rotary Mud Cable Auger Cable Mud	(10) STATIC WATER LEVEL
Reverse Rotary   Other	Date     SWL(psi)       Existing Well / Predeepening
(4) PROPOSED USE Domestic Irrigation Community	Completed Well 08-08-2008
Industrial/ Commericial Livestock Dewatering	Flowing Artesian? Dry Hole?
Thermal Injection Other	WATER BEARING ZONES Depth water was first found 40
(5) BORE HOLE CONSTRUCTION Special Standard Attach copy	
Depth of Completed Well <u>80.00</u> ft.	08-08-2008 40 41 10 18
BORE HOLE SEAL sacks/	
Dia From To Material From To Amt lbs	
10         0         25         Bentonite Chips         0         25         12         S           6         25         80	
	(11) WELL LOG Ground Elevation
How was seal placed: Method A B C D E	Material From To
Other Poured dry	Brown sandy soil 0 10 Gravel, boulders, claystone 10 70
Backfill placed fromft. toft. Material	Claystone & Sandstone 70 80
Filter pack from 25 ft. to 80 ft. Material Washed GravSize pea gravel	
Explosives used:   Yes   Type   Amount	
(6) CASING/LINER	
Casing Liner Dia + From To Gauge Stl Plstc Wld Thrd $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$ $\bigcirc$	
Shoe Inside Outside Other Location of shoe(s) 80	
Temp casing Yes Dia From To	
(7) PERFORATIONS/SCREENS	
Perforations Method Torch	
Screens Type PVC Material PVC	
Perf/S Casing/ Screen Scrn/slot Slot # of Tele/	Date Started         08-08-2008         Completed         08-08-2008
creen Liner Dia From To width length slots pipe size	
Screen Liner 4 60 80 .01 10	(unbonded) Water Well Constructor Certification
Perf Casing 25 80 .125 8 90 20	I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well
	construction standards. Materials used and information reported above are true to
	the best of my knowledge and belief.
(8) WELL TESTS: Minimum testing time is 1 hour	License Number Date
Pump     Bailer     Air     Flowing Artesian	Electronically Filed
Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)	Signed
10 80	(bonded) Water Well Constructor Certification
	I accept responsibility for the construction, deepening, alteration, or abandonment
Temperature 51 °F Lab analysis Yes By	work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well
Temperature <u>51</u> °F Lab analysis Yes By Water quality concerns? Yes (describe below)	construction standards. This report is true to the best of my knowledge and belief.
From To Description Amount Units	License Number709 Date <u>08-11-2008</u>
	Electronically Filed
	Signed <u>GLEN L MEYER (E-filed)</u>
	Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK