

STATE OF OREGON

WATER WELL REPORT (as required by ORS 537.765)





25411 (START CARD) #_

| (1) OWNER: Well Number: SA | LENGY LOCATION OF WELL by legal description: | |
|--|--|----------|
| Name Dion Miller | County Jackson Latitude Longitude | • |
| Address POB 555 | Township 34S Nor S, Range IW E or W | , WM. |
| City Shady Cove State OR Zip 97539 | Section | |
| (2) TYPE OF WORK: | Tax Lot 1804 Lot Block Subdivision Street Address of Well (or nearest address) Corner of Erick | |
| New Well Deepen Recondition Abandon | Street Address of Well (or nearest address) Corner of Erick | son_ |
| (3) DRILL METHOD | and Hudspeth Ln | |
| 🔀 Rotary Air 🔲 Rotary Mud 🔲 Cable | (10) STATIC WATER LEVEL: | |
| Other | ft. below land surface. Date Q4-26 | -91 |
| (4) PROPOSED USE: | Artesian pressure lb. per square inch. Date | |
| ☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation | | |
| ☐ I hermal ☐ Injection ☐ Other | | |
| (5) BORE HOLE CONSTRUCTION: | Depth at which water was first found | |
| Special Construction approval Yes No Depth of Completed Well 165 | ft. From To Estimated Flow Rate | SWL |
| Special Construction approval Yes No Depth of Completed Well Yes No Depth of Completed Well X Type Amount | 127 131 35 | 42 |
| TOUR . | | ļ . |
| Diameter From To Material From To sacks or pound | 5 | ļ |
| 10" 0 43 Cement 0 43 14 Sacks | (10) WELL LOC | <u> </u> |
| 6" 43 165 | (12) WELL LOG:Ground elevation | |
| | – Material From To | SWL |
| | - Clay 0 12 | |
| How was seal placed: Method | sandy clay with gravel 12 23 | |
| Utherft. toft. Material | sand and gravel 23 31 | |
| | blue sandstone 31 127 | |
| Gravel placed fromft, toft, Size of gravel | broken sandstone-Brown 127 131 | 42 |
| (6) CASING/LINER: Diameter From To Gauge Steel Plastic Welded Threade | red claystone 131 146 | |
| Diameter From To Gauge Steel Plastic Welded Threade Casing: 6" +1 43 .250 | 110 202 | |
| | blue sandstone 152 165 | |
| | | |
| | | - |
| Liner: 4" 0 165 160 | | |
| | | |
| Final location of shoets) 43 1/2 | | |
| (7) PERFORATIONS/SCREENS: | | |
| X Perforations Method Skilsaw | | |
| Screens Type Material | | |
| Slot Tele/pipe | | |
| From To size Number Diameter size Casing Liner 105 165 8x6 110 | | |
| | | |
| | | |
| | | |
| | Date started 04-24-91 Completed 04-26-91 | |
| | winpeted I s | |
| (8) WELL TESTS: Minimum testing time is 1 hour | (unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, altera | |
| ☐ Pump ☐ Bailer ☒ Air ☐ Artesian | abandonment of this well is in compliance with Oregon well construction | |
| Yield gal/min Drawdown Drill stem at Time | standards. Materials used and information reported above are true to my best knowledge and belief. | |
| 35 165 1 hr. | WWC Number | |
| | Signed Date | |
| (bonded) Water Well Constructor Certification: | | |
| Temperature of water 53 Don't Artesian Flow Found I accept responsibility for the construction, alteration, or abandonment | | |
| Was a water analysis done? Yes By whom work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well | | nn well |
| Did any strata contain water not suitable for intended use? Too little | construction standards. This report is true to the best of my knowle | dge and |
| □ Salty □ Muddy □ Odor □ Colored □ Other = belief. Signed □ Signed □ Odor □ Colored □ Other = Signed □ Odor □ Odor □ O7-11-91 | | 178 |
| Depth of strata: | Signed 22 Date 07-11-91 | <u> </u> |