

KLAMATH  
51612

STATE OF OREGON  
WATER WELL REPORT  
(as required by ORS 537.765)

(START CARD) # 34366

(1) OWNER: Well Number: \_\_\_\_\_  
Name: Mike McVay  
Address: 23330 Morelock Rd  
City: Malin State: or Zip: 97632

(9) LOCATION OF WELL by legal description:  
County: Klamath Latitude: \_\_\_\_\_ Longitude: \_\_\_\_\_  
Township: 41S N of S. Range: 12E E or W. WM: \_\_\_\_\_  
Section: 14 S 1/4 NW 1/4  
Tax Lot: \_\_\_\_\_ Block: \_\_\_\_\_ Subdivision: \_\_\_\_\_  
Street Address of Well (or nearest address): Same

(2) TYPE OF WORK:  
 New Well  Deepen  Recondition  Abandon

(3) DRILL METHOD:  
 Rotary  Auger  Cable  
 Other: \_\_\_\_\_

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Other: \_\_\_\_\_

(10) STATIC WATER LEVEL:  
40 ft. below land surface. Date: 7/13/92  
Artesian pressure: \_\_\_\_\_ lb. per square inch. Date: \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION:  
Special Construction Approval: Yes  No  Depth of Completed Well: 700 ft.  
Specialty: \_\_\_\_\_ Type: \_\_\_\_\_ Amount: \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found: 610

HOLE		SEAL		Amount	
Diameter	From To	Material	From To	sacks or pounds	
20	0 45	Cement	0 45	2 yds	
12 1/2	45 700				

From	To	Estimated Flow Rate	SWL
610	700		40

How was seal placed? Method:  A  B  C  D  E  
 Other: \_\_\_\_\_  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material: \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel: \_\_\_\_\_

(12) WELL LOG: Ground elevation 4100

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
14	0	45	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Final location of sheets: \_\_\_\_\_

Material	From	To	SWL
Top soil	0	4	
Sand	4	12	
Sandstone	12	35	
White sandstone	35	42	
White clay	42	50	
Blue clay	50	70	
Black clay	70	470	
Soapstone	470	475	
Black clay/red shale	475	510	
Sandstone	510	515	
Brown clay	515	520	
Clay/sandstone/lava	520	580	
Brown clay/sandstone	580	610	
Lava	610	630	40
Sandstone	630	632	
Broken lava	632	638	
Hard basalt	638	645	
Brown clay	645	655	
Lava rock	655	660	
Brown/sandstone/basalt	660	700	40

(7) PERFORATIONS/SCREENS:  
 Perforations Method: None  
 Screens Type: \_\_\_\_\_ Material: \_\_\_\_\_  
From \_\_\_\_\_ Slot size: \_\_\_\_\_ Number: \_\_\_\_\_ Diameter: \_\_\_\_\_ Tele pipe size: \_\_\_\_\_ Casing: \_\_\_\_\_ Liner: \_\_\_\_\_

Date started: 7/8/92 Completed: 7/13/92

(8) WELL TESTS: Minimum testing time is 1 hour  
 Pump  Bailer  Air  Flowing Artesian  
Yield gal/min: \_\_\_\_\_ Drawdown: \_\_\_\_\_ Drill stem at: \_\_\_\_\_ Time: \_\_\_\_\_  
300 79 1 hr  
500 118 1 hr  
700 157 1 hr  
Temp: 800 or water: 178.2 Depth Artesian Flow Found: \_\_\_\_\_ hr  
Was a water analysis done?  Yes By whom: \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Murky  Odor  Colored  Other: \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.  
WWC-Number: \_\_\_\_\_  
Signed: \_\_\_\_\_ Date: \_\_\_\_\_

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above; all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.  
WWC-Number: 169  
Signed: Mike McVay Date: 7/13/92