(START CARD) # 133648

(1) OWNER: Well Number:	(9) LOCATION OF WELL by legal description:
Name LYNN R. POPE	County KLAMATH Latitude Longitude Township 41S N or S. Range 11E E or W. of WM.
Address 21660 POPE RD. City MERRILL State OR Zip 97633	Section 04 NE 1/4 SE 1/4
(2) TYPE OF WORK:	Tax lot 1400 Lot Block Subdivision Street Address of Well (or nearest address) POPE RD. MERRILL, OR
X New Well Deepening Alteration (repair/recondition) Abandonment	97633
(3) DRILL METHOD:	(10) STATIC WATER LEVEL:
X Rotary Air Rotary Mud Cable Auger	58 ft. below land surface. Date 6/18/2001 Artesian pressure lb. per square inch. Date
(4) PROPOSED USE:	(11) WATER BEARING ZONES:
Domestic Community Industrial X Irrigation	Depth at which water was first found 83 FT,
Thermal Injection Livestock Other	From To Estimated Flow Rate SWL
(5) BORE HOLE CONSTRUCTION:	83 100 400 GPM 58 100 144 1300 GPM 58
Special Construction approval Yes X No Depth of Completed Well 144 ft. Explosives used Yes X No Type Amount	
HOLE SEAL Amount Diameter From To Material From To sacks or pounds	(12) WELL LOG:
16 0 78 CEMENT & 0 22 SACKS	Ground elevation 4150
12 78 122 BENTONITE 78 2 SACKS 8 122 144	Material From To SWL BROWN SAND 0 12
	BROWN CLAY 12 21
	BROWN SANDSTONE & WHITE PUMICE 21 22 BROWN CLAY 22 43
How was seal placed: Method A B X C D E	BROWN SANDSTONE & CLAY 43 83
Other Backfill placed from ft. to ft. Material	BROKEN BROWN ROCK & BROWN CLAY 83 100 58 BLACK & BROWN LAVA ROCK, RED 100
Gravel placed from ft. to ft. Size of gravel	CINDERS & STREAKS OF BROKEN BROWN
(6) CASING/LINER:	ROCK 144 58
Casing:	
Final location of shoe(s) NONE	RECEIVED
(7) PERFORATIONS/SCREENS:	
Perforations Method NONE Screens Type Material	JUN 2 6 2001
Slot Tele/pipe From To size Number Diameter size Casing Liner	WATER RESOURCES DEPT. SALEM, OREGON
NONE	
	Date started 6/8/2001 Completed 6/18/2001
	(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment
(8) WELL TESTS: Minimum testing time is 1 hour	of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and
Pump Bailer XAir Flowing Artesian	belief.
Yield gal/min Drawdown Drill stem at Time	Signed J. But Prukerd Date 6/22/2001
1500 GPM 110 FT. 1 hr.	
	(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work
Temperature of Water 70 F Depth Artesian Flow found NONE Was a water analysis done? Yes By whom Did any strata contain water not suitable for intended use? Too little	performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
	Signed Stephen R Hughes Date 6/22/2001
ODICINAL MATER RESOLUCES DEDARTMENT FIRST CORV. CONS	STRUCTOR SECOND CORV CUSTOMER