

STATE OF OREGON  
**WATER WELL REPORT**  
 (as required by ORS 537.765)

LINN  
4142

**RECEIVED**

NOV 10 1993

11/5/2w/20

(START CARD) # 60503

WATER RESOURCES DEPT.

**(1) OWNER:**

Name William Davies  
 Address 8714 35th Ave NE Apt 305  
 City Seattle State Wa Zip 98115

Well Number 2635

**(9) LOCATION OF WELL by legal description:**

County Linn Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
 Township 11 N or S 2 Range \_\_\_\_\_ E of W. WM. \_\_\_\_\_  
 Section 20 1/4 \_\_\_\_\_ 1/4 \_\_\_\_\_  
 Tax Lot 620 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
 Street Address of Well (or nearest address) Spicer School Rd  
Lebanon, OR

**(2) TYPE OF WORK:**

New Well  Deepen  Recondition  Abandon

**(3) DRILL METHOD:**

Rotary Air  Rotary Mud  Cable  
 Other \_\_\_\_\_

**(4) PROPOSED USE:**

Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**

Special Construction approval  Yes  No Depth of Completed Well 100 ft.  
 Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Amount sacks or pounds
Diameter	From	To	Material	From	To	
<u>10</u>	<u>0</u>	<u>35</u>	<u>Cement</u>	<u>0</u>	<u>35</u>	<u>10 sacks</u>
<u>6</u>	<u>0</u>	<u>100</u>	<u>Bore</u>			

How was seal placed: Method  A  B  C  D  E  
 Other \_\_\_\_\_

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
 Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
<u>6</u>	<u>1</u>	<u>59</u>	<u>250</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Liner: NONE

Final location of shoe(s) NONE

**(7) PERFORATIONS/SCREENS:**

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
<u>NONE</u>							

**(8) WELL TESTS: Minimum testing time is 1 hour**

Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
<u>20 gpm</u>		<u>60</u>	<u>1 hr.</u>

Temperature of Water 56° Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done?  Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use?  Too little

Salty  Muddy  Odor  Colored  Other \_\_\_\_\_

Depth of strata: \_\_\_\_\_

**(10) STATIC WATER LEVEL:**

\_\_\_\_\_ ft. below land surface. Date 11.5.93  
 Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

**(11) WATER BEARING ZONES:**

Depth at which water was first found 65

From	To	Estimated Flow Rate	SWL
<u>65</u>	<u>100</u>	<u>20</u>	<u>7</u>

**(12) WELL LOG:**

Ground elevation \_\_\_\_\_

Material	From	To	SWL
<u>Topsoil</u>	<u>0</u>	<u>1</u>	
<u>Clay + Gravel</u>	<u>1</u>	<u>12</u>	
<u>Sand + Gravel</u>	<u>12</u>	<u>15</u>	
<u>Cemented Gravel</u>	<u>15</u>	<u>30</u>	
<u>Brown Clay</u>	<u>30</u>	<u>40</u>	
<u>Sandy Brown Clay + Gravel</u>	<u>40</u>	<u>50</u>	
<u>Cemented Gravel</u>	<u>50</u>	<u>90</u>	<u>7</u>
<u>Blue Clay + Gravel</u>	<u>90</u>	<u>100</u>	

Date started 11/4/93 Completed 11/5/93

**(unbonded) Water Well Constructor Certification:**

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number \_\_\_\_\_  
 Signed \_\_\_\_\_ Date \_\_\_\_\_

**(bonded) Water Well Constructor Certification:**

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 574  
 Signed Paul D. Jones Date 11/8/93