STATE OF OREGON

WATER SUPPLY WELL REPORT	WELL I.D. # L 70788
(as required by ORS 537.765) Instructions for completing this report are on the last page of this form.	START CARD # <u>/6848.5</u>
(1) LAND OWNER OR-1875	
Name LEBANCH COMMUNITY SCHOOL DIST. Address 485 South 5th 5th.	County Latitude Longitude
City Legancy State Operation Zip 97355	Township
(2) TYPE OF WORK	Section 30 SF 1/4 NW 1/4
New Well Deepening Alteration (repair/recondition) Abandonment	Tax Lot 500 Lot Block Subdivision Street Address of Well (or nearest address) 34110 F. LACOMS LEBANEN DRECON
(3) DRILL METHOD:	
Rotary Air Rotary Mud Cable Auger Other	(10) STATIC WATER LEVEL: 27 ft. below land surface. Date 8-19-0
(4) PROPOSED USE:	Artesian pressurelb. per square inch Date
☐ Domestic 【A Community ☐ Industrial ☐ Irrigation	(11) WATER BEARING ZONES:
☐ Thermal ☐ Injection ☐ Livestock ☐ Other	Depth at which water was first found 49'
(5) BORE HOLE CONSTRUCTION:	
Special Construction approval Yes No Depth of Completed Well Explosives used Yes No Type Amount	From To Estimated Flow Rate SWL
HOLE SEAL	49 65 20+ 4pm 27'
Diameter From To Bentonal From To Sacks or pounds	
6" 27 80	
	(12) WELL LOG:
How was seal placed. Method	Ground Elevation
NOther Toured Vry	Material From To SWL
Backfill placed fromft. to Material	
Gravel placed fromft. toft. Size of gravel	TOP 5012, 0 1 CLAY-RED/ZROWN 1 9
(6) CASING/LINER: Diameter From To Gauge Steel Plastic Welded Threaded	CLAY - REOWN 9 27
Casing: 6" +1 59,256 \times	GRAVEL - Weathern - Dey 27 45
	CLAY- 6RAY 45 49
	GRAVEL ! SAND 49 59 27'
	GRAVEL & SAND - CEMENTED 59 80
Liner:	ON INCO STREET ST
Drive Shoe used ☐ Inside ☒ Outside ☐ None	
Final location of shoe(s)	
(7) PERFORATIONS/SCREENS: ☐ Perforations Method	
Screens Type 5LDT Material 578CC	RECEIVED
Slot Tele/pipe	
From To size Number Diameter size Casing Liner	SEP 0.3.2004
50 58 14×1 144 6" 🛛 🗖	SEP 0 3 2004
	WATER RESOURCES DEPT
	SALEM, OREGON
(8) WELL TESTS: Minimum testing time is 1 hour Flowing	Date started 8-18-84 Completed 8-19-84
☐ Pump ☐ Bailer 🔀 Air ☐ Artesian	(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandon-
Yield gal/min Drawdown Drill stem at Time	ment of this well is in compliance with Oregon water supply well construction
20+ 60' lhr.	standards. Materials used and information reported above are true to the best of my
	knowledge and belief. WWC Number 1667
	Signed Joe Williams Date 8-20-0
Temperature of water 52 Depth Artesian Flow Found	(bonded) Water Well Constructor Certification:
Was a water analysis done? Yes By whom	I accept responsibility for the construction, alteration, or abandonment work
Did any strata contain water not suitable for intended use?	performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other	construction standards This report is true to the test of my knowledge and belief.
Depth of strata:	WWC Number 667
	Signed Date Barrier