AMEND VIVOS

Page 1 of 1

STATE OF OREGON WATER SUPPLY WELL REPORT (as required by ORS 537.765 & OAR 690-205-0210)

01-11-2008

WELL LABEL # L	89661
START CARD#	194244

(1) LAND OWNER Owner Well I.D. L89661	(9) LOCATION OF WELL (legal description)
First Name Last Name	County Morrow Twp 4.00 N N/S Range 26.00 E E/W WM
Company WESTLAND ENTERPRISES	Sec 17 NW 1/4 of the SE 1/4 Tax Lot 3415
Address 822 HWY 395 S 423	Tax Map Number Lot
City HERMISTON State OR Zip 97838	Lat ° 0 ' "or DMS or DD
	Long 0 "or DMS or DD
	Street address of well Nearest address
Alteration (repair/recondition) Abandonment	
(3) DRILL METHOD	FRONTAGE ACCESS RD, BOARDMAN, OR 97818
Rotary Air Rotary Mud Cable Auger Cable Mud Reverse Rotary Other	(10) STATIC WATER LEVEL Date SWL(psi) + SWL(ft)
(4) PROPOSED USE Domestic Irrigation Community	Existing Well / Prodeepening
	Completed Well
Industrial Commercial Livestock Dewatering	Flowing Artesian? Dry Hole?
Thermal Injection Other	WATER BEARING ZONES Depth water was first found
(5) BORE HOLE CONSTRUCTION Special Standard Attach copy	SWL Date From To Est Flow SWL(psi) + SWL(ft)
Depth of Completed Well 142.00 ft.	
BORE HOLE SEAL sacks/	
Dia From To Material From To Amt Ibs	
24 0 18 Cement 0 20 25 S	
20 18 142	#
	(11) WELL LOG Ground Elevation
How was seal placed: Method A B C D E	Glouid Edvadoli
	Material From To
Other	E
Backfill placed from ft. to ft. Material	Fine to Course Sands with Small Gravel 129 135
Filter pack from ft. to ft. Material Size	Coarse Sands with Small Gravels 135 140
Explosives used: Yes Type Amount	Weathered Basalt 140 142
(6) CASING/LINER Casing Liner Dia + From To Gauge Stl Plate Wid Thrd	170
$ \bigcirc \bigcirc$	
16 108 116 .375	CONTRACTOR OF THE STATE OF THE
	RECEIVED
	67 (MD) (19 (19 (19 (19 (19 (19 (19 (19 (19 (19
	IAN 1 4 2008
Shoe Inside Outside Other Location of shoe(s)	JAN 1 4 2008
Temp casing Yes Dia From To	MATER PROGRESS OF THE PROGRES OF THE PROGRESS
(7) PERFORATIONS/SCREENS	WATER RESOURCES DEPT
Perforations Method	SALEM, OREGON
Screens Type V-Wrap Material Stainles Steel	PO AND
Perf/S Casing/ Screen Scm/slot Slot # of Tele/ creen Liner Dia From To width length slots pipe size	Date Started <u>09-10-2007</u> Completed <u>12-18-2007</u>
Screen 1 11 140 .125 70	(unbonded) Water Well Constructor Certification
	I certify that the work I performed on the construction, deepening, alteration, or
	abandonment of this well is in compliance with Oregon water supply well
	construction standards. Materials used and information reported above are true to
	the best of my knowledge and belief.
(8) WELL TESTS: Minimum testing time is 1 hour	License Number 1530 Date 01-11-2008
Pump Bailer Air Flowing Artesian	Electronically Filed
Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)	Signed STEVEN VIBBARD (E-filed)
70 98 1.5	(bonded) Water Well Constructor Certification
/V 70   1/2	
	I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work
Temperature 52 °F Lab analysis Yes By	performed during this time is in compliance with Oregon water supply well
Water quality concerns? Yes (describe below)	construction standards. This report is true to the best of my knowledge and belief.
From To Description Amount Units	The state of the s
Literapion in the control of the con	License Number 1523 Date 01-11-2008 Electronically Filed
	Signed ROBERT STADELI (E-filed)
	Contact Info (optional)
ODIGRAL WATTO DOGGET OF THE	
ORIGINAL - WATER RESOURCES IT THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTM	