## MULT 101101



**MULT 101101** 

MULT 101101 12-16-2009

STATE OF OREGON WATER SUPPLY WELL REPORT (as required by ORS 537.765 & OAR 690-205-0210)

. .

|     |     |    |   |   | -      |  |
|-----|-----|----|---|---|--------|--|
| ELL | LAB | EL | # | L | 10+375 |  |

Page 1 of 1

10645

START CARD # 199727

## Owner Well I.D. 14-09/P-1 (1) LAND OWNER (9) LOCATION OF WELL (legal description) E/W WM County Multhomah Twp 1.00 S N/S Range 1.00 E First Name Last Name 1/4 Tax Lot 11400 1/4 of the NE Company CYRK BUILDING LLC Sec 11 NW Address PO BOX 12085 Tax Map Number Lot City PORTLAND State OR . DMS or DD " or Zip 97212 Lat 0 " or DMS or DD Long (2) TYPE OF WORK New Well Deepening Conversion 0 Street address of well ( Nearest address Alteration (repair/recondition) Abandonment 2002 SE CLINTON (3) DRILL METHOD Rotary Air Rotary Mud Cable Auger Cable Mud (10) STATIC WATER LEVEL Reverse Rotary Other SWL(ft) SWL(psi) Existing Well / Predeepening (4) PROPOSED USE Domestic Irrigation Community Completed Well 11-11-2009 Industrial/ Commercial Livestock Dewatering Flowing Artesian? Dry Hole? Thermal Injection X Other LTGT WATER BEARING ZONES Depth water was first found (5) BORE HOLE CONSTRUCTION Special Standard Attach copy SWL Date Est Flow SWL(psi) From SWL(ft) To Depth of Completed Well 108.00 ft. 11-06-2009 33 37 22 10 BORE HOLE SEAL 11-11-2009 108 sacks/ 57 50 24 To Dia Material From To From Amt 1bs Bentonite Chins 17 15 10 0 42 0 S 42 21 6 42 108 Cement 17 S (11) WELL LOG Ground Elevation Xc D E How was seal placed: Method A B From To Material Clay-brown Other Ben-poured 0 11 Cemented gravel-cobbles-boulders Backfill placed from ft. to ft, Material 11 16 Clay-brown 19 Filter pack from ft. to ft. Material Size 16 Cemented gravel-cobbles 19 33 Explosives used: Yes Турс Amount Gravel-cobbles-loose 33 37 Clay-grey (6) CASING/LINER Casing Liner Dia 37 57 Gravel-cobbles + From Platc Wld Thrd To Gauge St1 57 93 Cemented grvel 0 X .25 93 108 4 106 6 ŏ .188 5 101 108 Inside Outside Other Location of shoe(s) 106 Shoe Temp casing X Yes Dia 10 To 6 From 0 WATER RESOURCES DEPT (7) PERFORATIONS/SCREENS Perforations Method Torch SALEM, QREGON Screens Type Material Perf/S Casing/ Screen # of Scm/slot Slot Tele/ Date Started 10-20-2009 Completed 11-10-2009 creen Liner Dia To slots From width length pipe size (unbonded) Water Well Constructor Certification Perf Liner 102 108 25 36 12 I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief. (8) WELL TESTS: Minimum testing time is 1 hour License Number Date Electronically Filed O Flowing Artesian Bailer () Air Pump Signed Drill stem/Pump depth Duration (hr) Drawdown Yield gal/min 50 32 90 (bonded) Water Well Constructor Certification I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well Temperature 54 °F Lab analysis X Yes By Owner construction standards. This report is true to the best of my knowledge and belief. Yes (describe below) Water quality concerns? Units Description Amount License Number From To Date 12-16-2009 Electronically Filed Signed RONALD F MCCONNELL (E-filed)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95

Contact Info (optional)