

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

KLAM 10343

RECEIVED

AUG 14 2018

OWRD

(START CARD) # 30951

35S/12E-36dc

(1) OWNER: Well Number: SALEM
Name Bennie Eddie Moore Jr.
Address P.O. Box 3945
City Glendale State CA Zip 91221

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 475 ft.
Explosives used ☐ Yes ☒ No ☐ Type _____ Amount _____

HOLE		SEAL		Amount	
Diameter	From To	Material	From To	sacks or pounds	
16"	0 138	Cement & Bentonite	0 138	38 sacks	
12"	138 475			3 sacks	

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other _____
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
12"	+2	138	.250	☒	☐	☒	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐

Liner: _____
Final location of shoe(s) 138'

(7) PERFORATIONS/SCREENS: None
☐ Perforations Method _____
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian
Yield gal/min 1000 approx. Drawdown _____ Drill stem at 160 Time 1 hr.

Temperature of water 53°F Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom _____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____
Depth of strata: _____

(9) LOCATION OF WELL by legal description:
County Klamath Latitude _____ Longitude _____
Township 35 S Nor S. Range 12 E E or W. WM.
Section 36 SW 1/4 SE 1/4
Tax Lot _____ Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) 1 1/2 Miles on Sycamore Shop Road. Beatty, OR

(10) STATIC WATER LEVEL:
80' ft. below land surface. Date 9-18-91
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

From	To	Estimated Flow Rate	SWL
80'	116'	25 gpm	66'
161'	469'	1600 gpm	80'

(12) WELL LOG: Ground elevation 4200

Material	From	To	SWL
Top Soil	0	2	
Cemented Sand & Gravel	2	4	
Sandy Brown Claystone	4	8	
Yellow Claystone	8	38	
Black Sandstone	38	42	
Sandy Yellow Clay	42	55	
Blue Clay	55	80	
Blue Clay with Streaks - of Black Sand & Pumice	80	116	66'
Black Sandstone	116	122	66'
Blue Claystone	122	161	
Black Sandstone	161	176	80'
Cemented Gravel	176	208	80'
Black Sandstone	208	211	80'
Brown Conglomerant	211	222	80'
Black Sandstone	222	225	80'
Brown Conglomerant	225	284	80'
Brown Cinders	284	293	80'
Brown conglomerant	293	302	80'
Black & Brown Cinders	302	321	80'
Brown Sandstone	321	325	80'
Gray Ryolite	325	454	80'
Continued on another sheet.....			

Date started 9-13-91 Completed 9-18-91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 408
Signed W. J. J. J. Date 9-26-91

