

APPLICATION FOR EXTENSION OF TIME TO THE WATER RESOURCES DIRECTOR OF OREGON

A summary of review criteria and procedures that are generally applicable to these applications is available at www.wrd.state.or.us/publication/reports/index.shtml.

I, Rocky Ridge Ranch, Inc.
NAME

54829 Smock Road Wamic OR 97063 541-544-2094
ADDRESS CITY STATE ZIP PHONE

owner of record, or duly authorized agent, of Application No. R-84344, Permit No. R-13110,
do hereby request that the time in which to:

complete the construction of diversion/appropriation works and/or purchase and installation of
the equipment necessary to the use of water, which time now expires on October 1, 2006,
be extended to October 1, 2011,

and/or the time in which to:

accomplish beneficial use of water to the full extent under the terms of the permit, which time
now expires on October 1, 2006, be extended to October 1, 2011.

NOTE: **The extension of time requested should be long enough to finish the project. Should
this request be approved, it will be the Department's expectation that you will
complete your project within the new time period allowed. Future extensions may
not be granted.**

**Attached is an instruction sheet to assist you in completing the information on the
permit extension application form. Oregon Water Law and Administrative Rules
requires this information to be considered by the Water Resources Department
when reviewing a permit extension application. All items must be completed or the
application will be returned. Please feel free to provide the Department with any
additional information that would aid us in making our decision. Please use
additional sheets of paper as needed to fully respond to the questions.**

**After reviewing the application form and the instruction sheet, if you have any
questions, you may contact the Department at (503) 986-0900, and request
assistance from the Water Rights Division, permit extensions personnel.**

RECEIVED
MAR 21 2006
WATER RESOURCES DEPT
SALEM, OREGON

1. Did water system construction/well drilling begin within the time specified in the permit [yes/no]?
No date to begin construction specified in permit, Reservoirs 3a, 4, and 6 are complete.

2. Has construction of diversion/appropriation works, distribution system, and use of water, if any, been accomplished consistent with the limitations and conditions of this permit [yes/no]?
Yes, Reservoirs 3a, 4, and 6 are complete.

A) Please describe how you have complied with each applicable permit condition (**NOTE: the instruction sheet for permit extension applications provides some direction as to what is an “applicable” condition at time of permit extension review**).
A staff gauge has been installed in all of the constructed reservoirs. The applicant, utilizing this staff gauge on a monthly basis, has monitored the reservoir elevation and on an annual basis has submitted a report to the Department outlining the total water stored within each of the constructed reservoirs. These volumes are based upon the as-built depth/capacity curves that were established for each of these individual reservoirs.

B) If you have not complied with all applicable conditions, please explain the reasons why and indicate a date certain, in the near future, by which time you will be in compliance with applicable conditions.

N/A

3. I have accomplished the following described works, purchases and installation of equipment necessary to the use of water under said permit:

A) Within the past year or, if a prior extension was authorized, during the last permit extension period:

Finishing construction of Reservoir 6

RECEIVED
MAR 21 2006
WATER RESOURCES DEPT
SALEM, OREGON

B) Prior to the past year or, if a prior extension was authorized, prior to the last extension period:

Full construction of Reservoirs 3a and 4.

Started construction of Reservoir 6

4. I have accomplished beneficial use of water under the permit to the extent of (amount of water used and acres irrigated):

A) Quantity of Water Used [*in cubic feet per second (cfs) or gallons per minute (gpm) if using surface water or ground water.....and/or..... in acre-feet (af) if using stored water*]:

Stored water in Reservoirs 3a, 4 and 6. This totals 337 acre feet

B) Number of Acres Irrigated (*if an irrigation permit*):
Use is fish and wildlife.

5. Cost of project to date \$400,000. Estimated remaining cost to complete the project \$150,000.

6. Please list the reasons why the project was not constructed, and/or water not beneficially used within permit time limits under the appropriate categories below. Please provide supporting information for each reason identified:

A) The project is of a size and scope that the original intent was to phase it in over a period longer than the timeframes allowed in the permit.

It was intended that the project would be done over a number of years because of the cost and size of reservoirs. There were some problems when Reservoir 6 was constructed with leakage through the embankment. This took extra time and money that could have been used for other structures. With two reservoirs still to build and only one construction season, there is not enough time to build both structures.

RECEIVED

MAR 21 2006

**WATER RESOURCES DEPT
SALEM, OREGON**

- B) Financing and/or cash-flow needs to develop the project precluded completion of the project within authorized timeframes.

Yes, because of the cost of each structure, some additional time is needed to recover financially from the construction of the first three reservoirs to build the remaining two.

- C) Good faith attempts to comply with permit conditions and/or to acquire permits from other agencies, or otherwise comply with government regulations, delayed completion of the project.

Complied with all conditions.

- D) Acts of God or other unforeseen events delayed full development of the water system and use of water.

When constructing Reservoir 6, a zone in the embankment leaked water. This unforeseen event caused additional time and money to be spent on Reservoir 6. We spent additional money to essentially reconstruct Reservoir 6 embankment. This not only used more money but used another construction season that could of been used on the remaining structures. In addition, a serious family illness has delayed the construction of Dams 2 and 3.

I am the permittee, or have authorization from the permittee, to apply for an extension of time under this permit. I understand that false or misleading statements in this extension application are grounds for the Department to suspend processing of the request and/or reason to deny the extension.

Edwin L. Carlini
Signature

3/15/06
Date

For an application to be complete, it must be accompanied with the required fee. See the Department's Fee Schedule at www.wrd.state.or.us or call (503) 986-0900.

MAIL COMPLETED APPLICATION *and* FEE TO:

WATER RIGHT PERMIT EXTENSIONS
WATER RESOURCES DEPARTMENT
725 SUMMER STREET NE, SUITE A
SALEM, OREGON 97301-1271

RECEIVED
MAR 21 2006
WATER RESOURCES DEPT
SALEM, OREGON