

REPORT OF PERSON MAKING INSPECTION

Description of works:

Upstream diversion dam: Earth fill, 8' hi 8' crest, 120' long
15' x 8' Flashboard controlled section in center.
12" x 12" wood culverts thru dam to ditches - shown on survey.
Max. depth of pond not over 4'

Downstream d P = Dam, flashboard 30' long, 7' high
Raises water level to ditch -

Ditches: 1' top, 0' bottom, 0' deep, running 0' deep
Fall of ditches averages 1' per 100'

Information: Chester Chambers -

Used N. W. Prop. Cox. From L. O. for tie. Photo
scale good lines for King D.C. fit o.k.

I, PH JACKSON, do hereby certify that I have made
an inspection of the works described herein and in Permit No. 18868, on the 29 day
of July, 1968, and found the foregoing statements and descriptions of works to
be accurate. In my opinion the appropriation has been completed to the extent of _____
and I recommend the issuance of water right certificate for this amount. (Quantity of water in second-feet or acre-feet)

NOTICE TO INSPECTORS

If conditions do not justify the above report by you, please return this form without your signature, with a full report by letter.

PH Jackson
(Name)
Field Engineer
(Title)