

**STATE OF OREGON**  
**WATER SUPPLY WELL REPORT**

CLAC 79639

WELL I.D. LABEL# L

158614

START CARD #

1081100

ORIGINAL LOG #

(as required by ORS 537.545 &amp; 537.765 and OAR 690-205-0210)

2/12/2026

**(1) LAND OWNER**

Owner Well I.D. \_\_\_\_\_

First Name MATTLast Name YOUNG

Company \_\_\_\_\_

Address 15788 S SPANGLER RDCity OREGON CITYState ORZip 97045**(2) TYPE OF WORK**☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)**(2a) PRE-ALTERATION**

Casing: 

| Dia | + | From | To | Gauge | Stl                      | Plstc                    | Wld                      | Thrd                     |
|-----|---|------|----|-------|--------------------------|--------------------------|--------------------------|--------------------------|
|     |   |      |    |       | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Seal: 

| Material | From | To | Amt | sacks/lbs |
|----------|------|----|-----|-----------|
|          |      |    |     |           |

**(3) DRILL METHOD**
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud  
☐ Reverse Rotary ☒ Other MITSUBISHI ULTRA MAX
**(4) PROPOSED USE**
☒ Domestic ☒ Irrigation ☐ Community  
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering  
☐ Thermal ☐ Injection ☐ Other \_\_\_\_\_
**(5) BORE HOLE CONSTRUCTION**Special Standard ☐ (Attach copy)Depth of Completed Well 600.00 ft.

| BORE HOLE |      |     | SEAL                 |      |     |       | sacks/ |
|-----------|------|-----|----------------------|------|-----|-------|--------|
| Dia       | From | To  | Material             | From | To  | Amt   | lbs    |
| 10        | 0    | 460 | Bentonite            | 0    | 20  | 14    | S      |
| 8         | 460  | 547 | Calculated           |      |     | 9.13  |        |
| 5.5       | 547  | 602 | Cement with 5% Bento | 20   | 460 | 86    | S      |
|           |      |     | Calculated           |      |     | 84.33 |        |

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: POURED PLUG

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_

Filter pack from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_ Size \_\_\_\_\_

Explosives used: ☐ Type \_\_\_\_\_ Amount \_\_\_\_\_Seal Placement Begin Date 2/10/2026 Begin Time 09 00**(5a) ABANDONMENT USING UNHYDRATED BENTONITE**

Proposed Amount

Actual Amount

**(6) CASING/LINER**

| C/L | Dia | +                                   | From | To  | Gauge | Mat. Type | Wld                                 | Thrd | Shoe | Location |
|-----|-----|-------------------------------------|------|-----|-------|-----------|-------------------------------------|------|------|----------|
| C   | 6   | <input checked="" type="checkbox"/> | 1.5  | 547 | 0.250 | ST        | <input checked="" type="checkbox"/> |      | IN.  | 547      |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |

Temp casing ☐ Yes Dia \_\_\_\_\_ From + ☐ \_\_\_\_\_ To \_\_\_\_\_**(7) PERFORATIONS/SCREENS**Perforations Method Air Perforator

Screens Type \_\_\_\_\_ Material \_\_\_\_\_

| Perf/ Screen | Casing/ Liner | Screen Dia | From | To  | Scrn/slot width | Slot length | # of slots | Tele/ Pipe size |
|--------------|---------------|------------|------|-----|-----------------|-------------|------------|-----------------|
|              | Casing        | 6          | 541  | 546 | .25             | 1           | 75         |                 |
|              |               |            |      |     |                 |             |            |                 |
|              |               |            |      |     |                 |             |            |                 |
|              |               |            |      |     |                 |             |            |                 |

**(8) WELL TESTS: Minimum testing time is 1 hour**

| Type of Test | Yield (gal/min) | Drawdown | Drill Stem/ Pump Depth | Duration (hr) |
|--------------|-----------------|----------|------------------------|---------------|
| Air          | 40              |          | 540                    | 1             |
|              |                 |          |                        |               |
|              |                 |          |                        |               |

Temperature 58 °F Lab analysis ☒ Yes By SDI, Iron 1.0 ppmWater quality concerns? ☐ Yes (describe below) TDS amount 59 ppm

| From | To | Description | Amount | Units |
|------|----|-------------|--------|-------|
|      |    |             |        |       |
|      |    |             |        |       |

**(9) LOCATION OF WELL (legal description)**County CLACKAMAS Twp 4.00 S N/S Range 2.00 E E/W WMSec 3 NE 1/4 of the NE 1/4 Tax Lot 203Tax Map Number 42E03 Lot \_\_\_\_\_Lat \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or 45.25817500 DMS or DDLong \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or -122.54263500 DMS or DD☒ Street address of well ☐ Nearest address15788 S SPANGLER RD, OREGON CITY, OR**(10) STATIC WATER LEVEL**

|                                | Date             | SWL (psi) | + | SWL (ft)   |
|--------------------------------|------------------|-----------|---|------------|
| Existing Well / Pre-Alteration |                  |           |   |            |
| Completed Well                 | <u>2/11/2026</u> |           |   | <u>402</u> |

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 146.00

| SWL Date  | From | To  | Est Flow | SWL (psi) | + | SWL (ft) |
|-----------|------|-----|----------|-----------|---|----------|
| 1/28/2026 | 146  | 172 | 15       |           |   | 124      |
| 1/29/2026 | 376  | 390 | 10       |           |   | 376      |
| 2/5/2026  | 495  | 505 | 15       |           |   | 402      |
| 2/9/2026  | 541  | 547 | 40       |           |   | 402      |
| 2/9/2026  | 578  | 590 | 10       |           |   | 402      |

**(11) WELL LOG**Ground Elevation 678.55 FT

| Material                             | From | To  |
|--------------------------------------|------|-----|
| Topsoil, brown                       | 0    | 1   |
| Clay, red                            | 1    | 4   |
| Lava, weathered w/ clay, gray, brown | 4    | 14  |
| Clay, brown                          | 14   | 20  |
| Lava, reddish brown, soft            | 20   | 38  |
| Lava, brown, hard                    | 38   | 66  |
| Lava, gray, hard                     | 66   | 85  |
| Lava, red & tan, medium              | 85   | 103 |
| Lava, gray, brown, broken, hard      | 103  | 117 |
| Sandstone, brown, medium             | 117  | 132 |
| Sandstone, black, medium             | 132  | 146 |
| Sandstone, tan & black, soft         | 146  | 172 |
| Clay, tan                            | 172  | 180 |
| Claystone, gray, hard                | 180  | 196 |
| Clay, blue                           | 196  | 207 |
| Claystone w/ clay, gray              | 207  | 255 |
| Sandstone, brown, medium             | 255  | 282 |
| Claystone, brown, medium             | 282  | 320 |
| Clay, blue                           | 320  | 339 |

Construction

Begin Date 1/28/2026 Begin Time 10 00 End Date 2/11/2026**(unbonded) Water Well Constructor Certification**

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1884 Date 2/12/2026Signed JUSTIN MELONUK (E-filed)**(bonded) Water Well Constructor Certification**

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2006 Date 2/12/2026Signed CHRISTEN BLAND (E-filed)Drilling Company: Skyles Drilling, Inc. (503)656-2683

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.



WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79639

2/12/2026

## Map of Hole

### STATE OF OREGON WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

### Oregon Water Resources Department

725 Summer St NE, Salem OR 97301  
(503)986-0900



#### LOCATION OF WELL

Latitude: 45.25817500 Datum: WGS84

Longitude: -122.54263500

Township/Range/Section/Quarter-Quarter Section:

WM4.00S2.00E3NENE

Address of Well:

15788 S SPANGLER RD, OREGON CITY, OR

**Well Label: 158614**

**Printed: February 12, 2026**

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

