State of Oregon

KECFIAFD

SEP 2 9 1997

| WATER WELL REPORT (as required by ORS 537.765) Page 1 of | f 1 WATER RESOURCES LEGITE Card # 98742 |
|---|--|
| (1) OWNER: Well No. 1 Name WESTERN HILLS MOBILE HOME PARK Address 74866 DOAN RD City RAINIER St OR Zip 97056 | (9) LOCATION OF WELL by legal description: County COLUMBIA Lat. '" Long. '" Township 7 N Range 2 E WM. Section 20 1/4 1/4 Tax Lot 00400 Lot Block Subdivision |
| (2) TYPE OF WORK: NEW WELL | Street Address of Well (or nearest Address) 74866 DOAN RD RAINIER, OR 97048 |
| (3) DRILL METHOD: ROTARY AIR | |
| (4) PROPOSED USE: DOMESTIC | (10) STATIC WATER LEVEL: 20 ft. below land surface. |
| (5) BORE HOLE CONSTRUCTION: Special Construction Approval NO Depth of Compl. Well 120 ft Explosives used NO Type Amount HOLE SEAL Diam. From To Material From To Amount 10 0 18 BENTONITE 0 18 9 SACKS 6 18 120 | (11) WATER BEARING ZONES: Depth at which water was first found 90 From To Est Flow Rate SWL 90 100 2.5 20 |
| Seal placement method C | (12) WELL LOG: |
| Backfill: from ft to ft Material Gravel: from ft to ft Size | Ground elevation Material From To SWL CLAY TAN 0 12 |
| (6) CASING/LINER: Diam. From To Gauge Material Connection Casing 6 +1 19 250 STEEL WELDED | BASALT BLACK 12 100 20 SANDSTONE TAN 100 120 |
| Liner 4.5 -3 120 PLASTIC WELDED | RECEIVED |
| Final Location of shoe(s) 19 (7) PERFORATIONS/SCREENS: | JAN 2 1 1998 |
| [X] Perf. Method DRILL HOLE [_] Screens Type Material Slot Tele/pipe From To Size Number Diam. Size Casing/liner | WATER RESOURCES DEPT. SALEM, OREGON |
| 110 70 1/2 1/2 LINER | Date started 09/22/97 |
| (8) WELL TESTS: Minimum testing time is 1 hour Test type AIR Draw- Yield GPM down at Time | (unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief. WWC Number Date |
| Temperature of water 52 Was water analysis done? NO By whom | (bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief. |
| Reason for water not suitable for use Depth of strata | WWC Number 1480 Signed Date 09/22/97 |