

MAY 30 2000

29-15-13

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

WELL I.D. # L 34010
START CARD # 123847

Instructions for completing this report are on the last page of this form.

(1) OWNER:

Well Number 712

Name Stewart + Harvey
Address 1535 NE 54th
City Portland State OR Zip 97213

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 109 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
10"	0	39	Bentonite	0	39	27 SX
6"	39	109				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Poured from surface

Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 6"	0	13	50' 4"	1250	☒	☐	☒
Liner:							

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

From		To		Slot size		Number		Diameter		Material		Tele/pipe size		Casing		Liner	

(8) WELL TESTS: Minimum testing time is 1 hour

Pump	Bailer	Air	Flowing
☐	☐	☒	☐ Artesian
Yield gal/min	Drawdown	Drill stem at	Time
6	—	110	1 hr.

Temperature of water 52° Depth Artesian Flow Found

Was a water analysis done? ☒ Yes By whom BW+S

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Coos Latitude Longitude
Township 29 N or S Range 15 E or W. WM.
Section 13 SW 1/4 NE 1/4
Tax Lot 100 Lot Block Subdivision
Street Address of Well (or nearest address) 87300 Bradley Lake Lane
Bandon OR

(10) STATIC WATER LEVEL:

20' ft. below land surface. Date 5/25/00
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 12'

From	To	Estimated Flow Rate	SWL
12	18	2	08'
50	90	+/- 6	20'

(12) WELL LOG:

Ground Elevation +/- 300'

Material	From	To	SWL
Top Soil	0	2	
Clay Brown	2	4	
Sand Fine - med w/	4	6	
Clay + Fine - med Gravel Brown	6	12	8'
Sand Fine - CRS Brown	12	13	
Cemented Sand Fine - CRS	13	18	
Sand Fine - med Brown	18	33	
Sandy Clay Brown	33	34	
Silty Clay Gray	34	43	
Sandstone Gray	43	52	
Claystone Gray	52	90	
Sandstone Gray Green	90	109	
Fine Siltstone Gray			

Date started 5/25/00 Completed 5/25/00

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number
Signed Bandon Well Septic Co, inc Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1493
Signed Jim Madsen Date 5/26/00