



pulled 6" casing out drilled out 10" seal hole to 23' reinstalled 6" casing and filled with 13 bags of bentonite chips and cleaned well out to 208'