

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

MAY 13 1996

(START CARD) # 71906

Instructions for completing this report are on the last page of this form.

(1) OWNER:

Well Number 777

Name Gary Neville
Address 18285 Plainview Rd.
City Bend State Oreg. Zip 97101

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 420 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE

SEAL

Diameter	From	To	Material	From	To	Sacks or pounds
12	0	182	Ben-ton-re	0	182	11
8	182	420				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 8	1/2	182	250	☒	☐	☒	☐
Liner:				☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing
☐ Artesian

Yield gal/min	Drawdown	Drill stem at	Time
8	unknown	420	4 hr.

Temperature of water 54 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude
Township 14 N or S Range 17 E or W. WM.
Section 27 NW 1/4 NE 1/4
Tax Lot 702 Lot Block Subdivision
Street Address of Well (or nearest address) Lawson Rd.

(10) STATIC WATER LEVEL:

25 ft. below land surface. Date 1-19-96
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 25

From	To	Estimated Flow Rate	SWL
25	26	3	25
400	420	75	25

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Top Soil	0	1	
Red Brown clay stone	1	15	
Black Rock with clay sand	15	29	25
Black Rock	29	126	
Red clay stone	126	142	
Black Rock	142	226	
Gray green clay	226	258	
Red Brown clay stone	258	276	
Green clay stone	276	356	
Red clay stone	356	372	
gray clay stone	372	420	25

Date started 1-15-96 Completed 1-19-96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 584

Signed L. J. M. M. Date 1-24-96