

CROOK 51747  
RECEIVED

NOV 01 2001

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 46170  
START CARD # 104036

WATER RESOURCES DEPT.  
SALEM, OREGON

Instructions for completing this report are on the last page of the report.

(1) LAND OWNER  
Name Bar-Shoc Valley Ranch Well Number 1029  
Bill Sanowski  
Address 10809 Wolf Creek Rd  
City Paulina State OR Zip 97751

(2) TYPE OF WORK  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) DRILL METHOD:  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other \_\_\_\_\_

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION:  
Special Construction approval  Yes  No Depth of Completed Well 255 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE				SEAL			
Diameter	From	To	Material	From	To	Sacks or pounds	
18"	0	18 1/2	Bealomite	0	18 1/2	23	
12"	18 1/2	255					

How was seal placed: Method  A  B  C  D  E  
 Other Poured in Dry  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

Casing:	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
	12"	1 1/2	18 1/2	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) \_\_\_\_\_

(7) PERFORATIONS/SCREENS:

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem at	Flowing Artesian Time
600+			1 hr.

Pump  Bailer  Air  Flowing Artesian

Temperature of water 51° Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
County Crook Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 16 N of S Range 24 E or W. WM.  
Section 4 SW 1/4 SW 1/4  
Tax Lot 400 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 10809 Wolf Creek Rd

(10) STATIC WATER LEVEL:  
90 ft. below land surface. Date 7/12/01  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found 205

From	To	Estimated Flow Rate	SWL
205	218	600+	90

(12) WELL LOG:  
Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Top Soil	0	6	
Hard Brown Clay Stone	6	11	
Gravel	11	13	
Hard Brown Sand Stone	13	125	
Hard grey Basalt w/ Tan clay seams	125	218	90
Hard grey Basalt	218	245	
Hard grey Basalt w/ Tan Clay Seams	245	255	

Date started 7/11/01 Completed 7/12/01

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
Signed David A. Schlichting WWC Number 15,933 Date 7/12/01

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
Signed Don M. Maphis WWC Number 589 Date 7-11-01