

DESC
50246

82314

(9) LOCATION OF WELL by legal description:

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30 ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
10"	0'	18'	Gentle	18'	0'	7
6"	18'	30'				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☒ Other _____

Backfill placed from 26 ft. to 30 ft. Material
Gravel placed from 26 ft. to 30 ft. Size of gravel 1/2"

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	71'	30'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) *NA*

(7) PERFORATIONS/SCREENS:

☒ Perforations Method MACH. CUT
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
19'	29'	1/8"	114	3"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump	☐ Bailer	☐ Air	☐ Flowing ☐ Artesian
Yield gal/min	Drawdown	Drill stem at	Time
20	3'		1 hr.

Temperature of water 50° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Deschutes Latitude _____ Longitude _____

Township 22S N or S Range 10E E or W. WM.

Section 16D NE 1/4 SE 1/4

Tax Lot 00146 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) 16070 PIERCE RD

(10) STATIC WATER LEVEL:

7 ft. below land surface. Date 4/9/90

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 7

From	To	Estimated Flow Rate	SWL
7'	20'	10 Gpm	7
20'	30	20+	

(12) WELL LOG:

Ground Elevation _____

Material	From	To	SWL
PUMICE	0	4'	
GRAVEL	4'	12'	7
BROWN SAND	12'	20'	7
SAND & GRAVEL	20'	30'	7

RECEIVED

MAY - 6 1996

WATER RESOURCES DEPT.
SALEM, OREGON

Date started 4/9/96 Completed 4/9/96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1664

Signed James B. McInerney Date 4/9/10