

DESC
51904

(START CARD) # 89258

Well Number: L22879☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other _____

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 520 ft.

Explosives used Yes ☐ No ☒ Type _____ Amount _____

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other poured

Backfill placed from 63 ft. to 50 ft. Material Holeplug

(Gravel placed from _____ ft. to _____ ft. Size of gravel _____)

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	1+	318	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 318 Tubex shoe

☒ Perforations Method Holt Star Perf
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing ☐	Liner ☐
240	315	$\frac{1}{8}$	1961		P	☒ X	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

☐ Pump ☐ Bailer ☒ Air ☐ Flowing
☐ Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50		320	1 hr.

Temperature of water 51 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes **By whom**

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata: _____

County Deschutes Latitude _____ Longitude _____

Township 14S N or S, Range 10E E or W, WM.

Section 17 SW $\frac{1}{4}$ NW $\frac{1}{4}$

Tax Lot 306 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address)

~~70875 Indian Ford Rd~~

~~135~~ 137 ft. below land surface.

Date **9-11-18**

Artesian pressure _____ lb. per square inch.

(11) WATER BEARING ZONES:

Depth at which water was first found 129'

From	To	Estimated Flow Rate	SWL
129'	135'	10	
237'	310'	45 - 60	175

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Topsoil Gravels	0	16	
Broken Weathered Basalt	16	35	
Cinders	35	55	
Clay Lt. Brown	55	63	
Volcanics Red & Brown	63	90	
Weathered Basalt	90	95	
Basalt grey med hard	95	100	
Basalt Hard	100	129	
Broken Basalt	129	135	WB
Basalt grey Hard	135	149	
Broken Basalt Hard	149	196	
Deschutes Conglomerate	237	320	WB
RECEIVED RECEIVED			
SEP 16 1998 JAN 28 1999			
WATER RESOURCES DEPT. SALEM, OREGON	WATER RESOURCES DEPT. SALEM, OREGON		

Date started 9-1-98 Completed 9-11-98

(unbonded) Water Well Constructor Certification:
I certify that the work performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 723
Date 9-14-98

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

belief. [Signature] WWC Number 723
Signed [Signature] Date 9-14-98