

STATE OF OREGON WATER SUPPLY WELL REPORT

WELL I.D. # L 68764 START CARD # 171717

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Name McASTATE, ELIC COOP Address 16755 FINLEY BUTTE RD City Lapine State OR Zip 97739

(2) TYPE OF WORK [X] New Well [] Deepening [] Alteration [] Abandonment

(3) DRILL METHOD: [X] Rotary Air [] Rotary Mud [X] Cable [] Auger [] Other

(4) PROPOSED USE: [] Domestic [] Community [] Industrial [] Irrigation [] Thermal [X] Injection [] Livestock [] Other

(5) BORE HOLE CONSTRUCTION: Special Construction approval [] Yes [] No Depth of Completed Well 440 ft.

Table with columns: HOLE (Diameter, From, To, Material), SEAL (From, To, Sacks or pounds)

How was seal placed: Method [] A [] B [X] C [] D [] E [X] Other Poured Backfill placed from 294 ft. to 20 ft. Material Cement

(6) CASING/LINER: Casing: 12" 325 350 Liner: 10" 305 435 Drive Shoe used [] Inside [] Outside [] None

(7) PERFORATIONS/SCREENS: [] Perforations [] Screens Method Type Material

(8) WELL TESTS: Minimum testing time is 1 hour [] Pump [] Bailer [X] Air [] Flowing [] Artesian Yield gal/min 1500+ Drawdown Drill stem at 440 Time 1 hr

Temperature of water 50' Depth Artesian Flow Found Was a water analysis done? [] Yes [] No

(9) LOCATION OF WELL by legal description: County Deschutes Latitude Longitude Township 22 N or S Range 10 E or W. WM. Section 14 NW 1/4 SW 1/4 Tax Lot 300 Lot Block Subdivision Street Address of Well 16755 FINLEY BUTTE RD Lapine OR 97739

(10) STATIC WATER LEVEL: 54' ft. below land surface. Date 5-29-05 Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES: Table with columns: From, To, Estimated Flow Rate, SWL

(12) WELL LOG: Table with columns: Material, From, To, SWL

RECEIVED JUN 13 2005 WATER RESOURCES DEPT SALEM, OREGON RECEIVED NOV 13 2006 WATER RESOURCES DEPT SALEM, OREGON

Date started 4-23-05 Completed 5-31-05 (unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards.

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above.