57037 **DESC**

STATE OF OREGON **Water Supply Well Report**

(as required by ORS 537.765)

DESC

Received Date: 10-10-2005

Well ID Tag # L 77786

Start Card # 177241

Instructions for completing this report are on the last page of this form.	Start Card # 1//241	
(1) Owner Well Number:	(9) Location of Hole by legal description	
Name:	County: DESC Latitude: 44°13'28" Longitude: 121°14'20"	
AVION WATER CO. INC.	Township: 15.00 S Range: 12.00 E	
Street: 60813 PARRELL RD	Section: 36 NESW Lot: Block:	
City: BEND State: OR Zip Code: 97702	Tax Lot: 101 Subdivision:	
(2) Type of Work New Alter (Recondition) Alter (Repair)	Street Address of Well (or nearest address): 5599 SW 58TH PLACE REDMOND	
X Deepening Abandonment	MAP, with location identified, must be attached.	
(3) Drill Method X Rotary Air Rotary Mud Cable Auger Other:	(10) Static Water LevelFeet below land surface:400.0Date:10 / 03 / 2005Artesian Pressure:Date:	
(4) Proposed Use Domestic X Community Industrial Irrigation Injection	(11) Water Bearing Zones Depth at which water was first found: 640.00 ft.	
Livestock Thermal Other:	From To est Flow swl 640.00 690.00 300.00 400	
(5) Bore Hole Construction	040.00 050.00 500.00 400	
Special Standards: Depth of completed well: 690.00 ft.		
Explosives Used: Amount: Type:	(12) Well Log Ground Elevation: 3066 ft.	
Hole Seal	Material From To swl	_
Diameter From To Mtrl From To Sacks/lbs	BEGINNING SWL 0.00 0.00 400	
8.00 590.00 690.00	ORIGINAL LOG DESC56939 0.00 0.00	
	BASALT CLAY SEAMS 590.00 640.00	
	CONGLOMERATE BASALT LAYERS 640.00 690.00 400	
How was seal placed? Back fill placed from: Filter pack from: Other: DID NOT DISTURB Material: Size:		
Csng/ Shoe Shoe Liner Diameter From To Gauge Mtrl Weld Thrd at used		
(7) Perforation / Screens		
Perforations: Csng/		
Mtrl From To Width Height #Slots Dia. t/pSize Lnr Method		
Screens:		
Mtrl From To S Size #Slots Dia. t/pSize Type Gauge		
(8) Well Tests (Minimum testing time is one hour)		
Type Yield Units Drawdown Stem at Duration	Date Started: 10 / 03 / 2005 Date Completed: 10 / 03 / 2005	
A 300.00 G 690.00 2.00	(unbonded) Water Well Constructor Certification:	_
P 200.00 G 10.00 4.00	I certify that the work I perform on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to the best knowledge and belief.	
Temperature of Water: 53 F	Signed by: THOMAS R PECK WWC #:758 (honded) Water Well Constructor Certification:	
Was water analysis done? Depth of artesian flow:	(bonded) Water Well Constructor Certification: I accept responsibilty for the constuction, alteration, or abandonment work	
by whom? Did any strata contain water unsuitable for use? Muddy Odor Colored other:	performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.	
Depth of strata:	Signed by: JACK ABBAS WWC #: 1720 ABBAS WELL DRILLING CO Phone: 541-548-2787	7