STATE OF OREGON



JAN -8 1991

	1 1.	_ /
155	110E/1	Cd

WATER RESOURCES DEPT. (START CARD) # W-17926

WATER WELL REPORT WATER RES	SOURCES DEPT-(START CARD) # W-17926		
(1) OWNER: Well Number:	(9) LOCATION OF WELL by legal description:		
Name KEITH Cyrus	County Desch Latitude Longitude	, ,	
Address 17204 Hwy 126	Township 15501 Nors, Range 10 East Eor W, W	VM.	
City Sisters State OR Zip 97759	Section SE 4 SW 4		
(2) TYPE OF WORK:	Tax Lot 2300 Lot 7 Block 6 Subdivision		
☐ New Well ☐ Deepen ☐ Recondition ☐ Abandon	Street Address of Well (or nearest address)		
(3) DRILL METHOD			
☐ Rotary Air ☐ Rotary Mud ☐ Cable	(10) STATIC WATER LEVEL:		
☐ Other	205 ft. below land surface. Date Dec. 15	2/90	
(4) PROPOSED USE:	Artesian pressure lb. per square inch. Date		
☐ Domestic	(11) WATER BEARING ZONES:		
☐ Thermal ☐ Injection ☐ Other	1 ` '		
(5) BORE HOLE CONSTRUCTION:	Depth at which water was first found		
Special Construction approval Yes No. Depth of Completed Well 278 ft.	From To Estimated Flow Rate	SWL	
Yes No, L. A	214 248 4000gal/min.	305	
Explosives used Type Amount Amount	0,		
HOLE SEAL Amount Diameter From To Material From To sacks or pounds			
Diameter From 10 Material From 10 Sacks or pounds			
Not disturbED	(12) WELL LOG: Ground elevation		
12" 190 382	Material From To	SWL	
		-	
How was seal placed: Method \square A \square B \square C \square D \square E			
Other			
Backfill placed from ft. to ft. Material			
Gravel placed fromft. toft. Size of gravel			
(6) CASING/LINER:			
Diameter From To Gauge Steel Plastic Welded Threaded		····	
Casing:			
Liner: 10" 0 148 188 X 🗆 X			
Liner: 10" 0 148 188 X			
Final location of shoe(s)			
(7) PERFORATIONS/SCREENS:			
Screens Type Material			
Slot Tele/pipe From To size Number Diameter size Casing Liner			
128 248 1/8" 2400 D			
	Date started 9 27 90 Completed 12 12 90	<u>a</u>	
	(unbonded) Water Well Constructor Certification:		
(8) WELL TESTS: Minimum testing time is 1 hour Flowing	I certify that the work I performed on the construction, alterat		
Pump 🗆 Bailer 🗀 Air 🖂 Artesian	abandonment of this well is in compliance with Oregon well const standards. Materials used and information reported above are true to		
Yield gal/min Drawdown Drill stem at Time	knowledge and belief.	my Desi	
600gal 12" 4hrs	Signed They Tickle helper Date		
	(bonded) Water Well Constructor Certification:		
I account reconnectivities the construction electrical or shand			
remperature of water work performed on this well during the construction dates reported above			
Was a water analysis done? ☐ Yes By whom Did any strata contain water not suitable for intended use? ☐ Too little	work performed during this time is in compliance with Orego construction standards. This report is true to the best of my knowled		
Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other	belief. WWC Number	27	
Depth of strata:	belief. Signed Wagne T. Buchus Date 12-12-	90	
· v =			