

STATE OF OREGON  
WATER WELL REPORT  
(as required by ORS 537.765)

SEP - 3 1993  
WATER RESOURCES DEPT.  
SALEM, OREGON

DESK  
8545

20S/11E/306  
(START CARD) # 32197

(1) OWNER:

Name DAREN J. KESANKE Well Number \_\_\_\_\_  
Address P.O. BOX 4194  
City SUNRIVER State OR Zip 97707

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable  
☐ Other \_\_\_\_\_

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation  
☐ Thermal ☐ Injection ☐ Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 350 ft.  
Explosives used ☐ Yes ☒ No Type \_\_\_\_\_ Amount \_\_\_\_\_

| HOLE     |      |      | SEAL     |      |     | Amount<br>sacks or pounds |
|----------|------|------|----------|------|-----|---------------------------|
| Diameter | From | To   | Material | From | To  |                           |
| 10"      | 0    | 18'  | PORTLAND | 0    | 18' | 8 SACKS                   |
| 6"       | 18'  | 350' |          |      |     |                           |

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E  
☐ Other \_\_\_\_\_

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER:

| Diameter      | From | To   | Gauge | Steel                               | Plastic                             | Welded                              | Threaded                 |
|---------------|------|------|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Casing: 6"    | +1'  | 350' | 250   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: 4 1/2" | 5'   | 350' | 187   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Final location of shoe(s) 250'

(7) PERFORATIONS/SCREENS:

☒ Perforations Method TORN CUT / SAW CUT  
☒ Screens Type TELE Material PVC

| From | To  | Slot size | Number | Diameter | Tele/pipe size | Casing                              | Liner                               |
|------|-----|-----------|--------|----------|----------------|-------------------------------------|-------------------------------------|
| 339  | 349 | 12"       | 20     | 6"       | 4 1/2"         | <input checked="" type="checkbox"/> | <input type="checkbox"/>            |
| 334  | 349 | 3"        | 1000   | 018      | 4 1/2"         | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian  
Yield gal/min \_\_\_\_\_ Drawdown \_\_\_\_\_ Drill stem at \_\_\_\_\_ Time \_\_\_\_\_

|    |     |  |       |
|----|-----|--|-------|
| 15 | 30' |  | 6 hr. |
|----|-----|--|-------|

Temperature of Water 55° Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done? ☐ Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☒ Odor ☐ Colored ☐ Other \_\_\_\_\_

Depth of strata: 20' - 340' (NO MORE)

(9) LOCATION OF WELL by legal description:

County DESCHUTES Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 20S N or S. Range 11E E or W. WM. \_\_\_\_\_  
Section 30B SW 1/4 NW 1/4  
Tax Lot 4200 Lot 20 Block 11 Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) RICHARD WAY

(10) STATIC WATER LEVEL:

20 ft. below land surface. Date 10/31/91  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:

| From | To   | Estimated Flow Rate | SWL |
|------|------|---------------------|-----|
| 20'  | 150' | 10 gpm              | 20' |
| 150' | 350' | 15 gpm              | 20' |

(12) WELL LOG:

Ground elevation \_\_\_\_\_

| Material      | From | To   | SWL |
|---------------|------|------|-----|
| PUMICE        | 0    | 10'  | -   |
| CLAY          | 10'  | 150' | 20' |
| GRAVEL        | 150' | 200' | 20' |
| SAND & GRAVEL | 200' | 340' | 20' |
| GRAVEL        | 340' | 350' | 20' |

Date started 9/13/91 Completed 10/31/91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number \_\_\_\_\_  
Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 556  
Signed \_\_\_\_\_ Date 10/31/91

RECEIVED AUG 30 1993  
04.C WTH #11