

STATE OF OREGON
WATER SUPPLY WELL REPORT
 (as required by ORS 537.765)

WELL ID. # L-52220
 START CARD # 157977

gran 50706

Instructions for completing this report are on the last page of this form.

(1) **LAND OWNER** Well Number _____
 Name Kim Lemons
 Address PO Box 28
 City MTUERNON State OR Zip 97865

(2) **TYPE OF WORK**
 New Well Deepening Alteration (repair/recondition) Abandonment

(3) **DRILL METHOD:**
 Rotary Air Rotary Mud Cable Auger
 Other _____

(4) **PROPOSED USE:**
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other _____

(5) **BORE HOLE CONSTRUCTION:**
 Special Construction approval Yes No Depth of Completed Well 100 ft.
 Explosives used Yes No Type _____ Amount _____

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
<u>16</u>	<u>0</u>	<u>33</u>	<u>GRAVEL</u>	<u>0</u>	<u>33</u>	<u>600 SACKS</u>
<u>10</u>	<u>33</u>	<u>100</u>				

How was seal placed: Method A B C D E
 Other Pump From Bottom
 Backfill placed from _____ ft. to _____ ft. Material _____
 Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) **CASING/LINER:**

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: <u>12</u>	<u>0</u>	<u>33</u>	<u>25</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner: <u>10</u>	<u>0</u>	<u>95</u>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used Inside Outside None
 Final location of shoe(s) _____

(7) **PERFORATIONS/SCREENS:**
 Perforations Method Factory CoT
 Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
		<u>188</u>	<u>6 per ft.</u>	<u>4 in</u>	<u>10</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(8) **WELL TESTS: Minimum testing time is 1 hour**

Yield gal/min	Drawdown	Drill stem at	Time
<u>270</u>	<u>40 ft</u>	<u>80</u>	<u>1 hr.</u>

Temperature of water 59 Depth Artesian Flow Found 52-92
 Was a water analysis done? Yes By whom _____
 Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
 Depth of strata: _____

(9) **LOCATION OF WELL by legal description:**
 County GRANT Latitude N 44° 21' 9.25" Longitude W 119° 7' 15"
 Township 13 N or S Range 30 E or W. WM.
 Section 28 SW 1/4 SE 1/4
 Tax Lot 600 Lot _____ Block _____ Subdivision _____
 Street Address of Well (or nearest address) 1/2 mile west of Mt Uelen Hwy 26 south side

(10) **STATIC WATER LEVEL:**
116 ft. below land surface. Date 10 Feb 04
 Artesian pressure _____ lb. per square inch Date _____

(11) **WATER BEARING ZONES:**
 Depth at which water was first found 3

From	To	Estimated Flow Rate	SWL
<u>2</u>	<u>12</u>	<u>20</u>	<u>3</u>
<u>52</u>	<u>92</u>	<u>270</u>	<u>16</u>

(12) **WELL LOG:**
 Ground Elevation _____

Material	From	To	SWL
<u>Topsoil & Sand</u>	<u>0</u>	<u>1</u>	
<u>Sand and Gravel</u>	<u>1</u>	<u>12</u>	<u>3</u>
<u>GRAVEL & Clay Sand</u>	<u>12</u>	<u>20</u>	
<u>Clay Sand & Light Gravel</u>	<u>20</u>	<u>52</u>	
<u>GRAVEL</u>	<u>52</u>	<u>92</u>	<u>16</u>
<u>Clay Sand / Gravel</u>	<u>92</u>	<u>100</u>	

RECEIVED

FEB 23 2004

RECEIVED

APR 19 2004

WATER RESOURCES DEPT
SALEM OREGON

Date started 12 Dec 03 Completed 28 Jan 04

(unbonded) **Water Well Constructor Certification:**
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
 WWC Number _____
 Signed _____ Date _____

(bonded) **Water Well Constructor Certification:**
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
 WWC Number 1712
 Signed Lamson Dept Date 10 Dec 04