## 110V 24 1988



01/30/1sh

	LOREGON (START CARD) # 5237
(1) OWNER: Well Number:	(9) LOCATION OF WELL by legal description:
Name Fred Briggs Address Boy 582	County Harney Latitude Longitude
30k 30L	Township 27 S Nor S, Range 31 E E or W, WM.
	Section IWW 1/4 INE 1/4
(2) TYPE OF WORK:	Tax Lot 100 Lot Block Subdivision
New Well Deepen Recondition Abandon	Street Address of Well (or nearest address) 35 miles S of Burns near Sodhouse-Princeton Rd at Briggs ranch
(3) DRILL METHOD	
Rotary Air Rotary Mud Cable	(10) STATIC WATER LEVEL:
(4) PROPOSED USE:	
Domestic Community Industrial Irrigation & stock	Artesian pressure lb. per square inch. Date
☐ Thermal ☐ Injection ☐ Other	(11) WATER BEARING ZONES:
(5) BORE HOLE CONSTRUCTION:	Depth at which water was first found
Special Construction approval Yes No Depth of Completed Well 35 ft.	From To Estimated Flow Rate SWL
Yes No Liki	25 35 500 12
Explosives used Type Amount	
HOLE SEAL Amount Diameter From To Material From To sacks or pounds	
20" 0 18' cement 0 18' 10 sacks	
16" 18 35	(12) WELL LOG: Ground elevation4150
	Material From To SWL
	Soil 0 1 0
How was seal placed: Method A B E C D E	Rock, grey hard 1 25 0
Other ft. to ft. Material	Cinders, red water bearing 25 35 12
Gravel placed fromft. toft. Size of gravel	
(6) CASING/LINER:	
Diameter, From, To Gauge Steel Plastic Welded Threaded	
Casing: 16" +1 25" 250 K	
Liner:	
Final location of shoe(s) 25	
(7) PERFORATIONS/SCREENS: NO	
Perforations Method	
Screens Type Material	
Slot Tele/pipe	
From To size Number Diameter size Casing Liner	
	Detectorted 11-7-88 Completed 11-10-88
	Date started Completed Completed
(8) WELL TESTS: Minimum testing time is 1 hour	(unbonded) Water Well Constructor Certification:
Flowing Pump Bailer K Air Artesian	I certify that the work I performed on the construction, alteration, abandonment of this well is in compliance with Oregon well construction
	standards. Materials used and information reported above are true to my be
Yield gal/min Drawdown Drill stem at Time	knowledge and belief.  WWC Number
500 0 35't 1 hr.	Signed Date
Temperature of water 51! Denth Artesian Flow Found	(bonded) Water Well Constructor Certification:  I accept responsibility for the construction, alteration, or abandonmen
Temperature of water	work performed on this well during the construction dates reported above. a
Did any strata contain water not suitable for intended use?	work performed during this time is in compliance with Oregon we construction standards. This report is true to the best of my knowledge an
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other	belief. WWC Number 1254

Depth of strata: \_