

HARN
2025

FEB 11 1994

(START CARD) # 33051

22s/32E/34ab

WATER RESOURCES DEPT

Well Number

Address HC-73-265 N. Harney Rd.

City Burns State Oregon Zip 97720

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other _____

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Infection ☐ Livestock ☐ Other

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 204 ft.

Explosives used	☐ Yes	☒ No	Type	Amount

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
16" =	0'	18'	Cement	0'	18'	14 sacks
12" +	18'	204'				

How was seal placed: Method ☐ A ☒ B ☒ C ☐ D ☐ E
☐ Other _____

Backfill placed from	_____ ft. to _____ ft.	Material _____
Gravel placed from	_____ ft. to _____ ft.	Size of gravel _____

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	-2	58'	250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

From		To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
							☐	☐
							☐	☐
							☐	☐
							☐	☐
							☐	☐

☒ Pump	☐ Bailer	☐ Air	☐ Flowing Artesian
Yield gal/min	Drawdown	Drill stem at	Time
200 gpm	51'		1 hr.

Temperature of water 58 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata: _____

County Harney Latitude _____ Longitude _____
Township 22 S N or S Range 32 E E or W. WM. _____
Section 34 NW 1/4 NE 1/4 _____
Tax Lot _____ Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) 265 N Harney Rd

17' ft. below land surface. Date 2-1-94
Artesian pressure lb. per square inch. Date

Depth at which water was first found 1954

From	To	Estimated Flow Rate	SWL
195'	204'	200 gpm	17'

Ground Elevation

[illegible]

Date started 10-29-93 Completed 2-1-94

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

Signed [Signature] Date 2-8-94

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Signed Harold Wood Date 2 8 60