

**STATE OF OREGON**  
**WATER SUPPLY WELL REPORT**  
 (as required by ORS 537.765)

WELL I.D. # L38042  
 START CARD # 122690

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number \_\_\_\_\_  
 Name Pine Creek School  
 Address P.O. Box 189  
 City Drewsey State OR Zip 97904

(2) TYPE OF WORK  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) DRILL METHOD:  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other \_\_\_\_\_

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION:  
 Special Construction approval  Yes  No Depth of Completed Well 130 ft.  
 Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Sacks of pounds
Diameter	From	To	Material	From	To	
10"	0	20'	Bentonite	0	3'	2
6"	20'	130'	cement	3'	20'	9

How was seal placed: Method  A  B  C  D  E  
 Other \_\_\_\_\_  
 Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
 Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	1'	79'	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) 79'

(7) PERFORATIONS/SCREENS:

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
NONE							

(8) WELL TESTS: Minimum testing time is 1 hour

<input checked="" type="checkbox"/> Pump	<input type="checkbox"/> Bailer	<input type="checkbox"/> Air	Flowing
Yield gal/min	Drawdown	Drill stem at	Artesian
32	14'		<input type="checkbox"/>
			<input checked="" type="checkbox"/> Time
			1 hr.
			2 hr.

Temperature of water 55° Depth Artesian Flow Found \_\_\_\_\_  
 Was a water analysis done?  Yes By whom \_\_\_\_\_  
 Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
 Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
 County Harney Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
 Township 20 N or S Range 30 E or W. WM.  
 Section 12 SE 1/4 SE 1/4  
 Tax Lot 1100 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
 Street Address of Well (or nearest address) find school several miles down Pine Creek Rd. on left

(10) STATIC WATER LEVEL:  
12 ft. below land surface. Date 3-28-01  
 Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
 Depth at which water was first found 28'

From	To	Estimated Flow Rate	SWL
28'	30'	2 gpm	12'
115'	130'	50 gpm	12'

(12) WELL LOG:  
 Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Top soil sandy loam	0'	4'	
Brown clay	4'	67'	12'
clay stone	67'	115'	
Pumice and cinders	115'	130'	12'

**RECEIVED**  
 APR 11 2001  
 WATER RESOURCES DEPT  
 SALEM, OREGON

Date started 3-20-01 Completed 3-28-01  
 (unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number \_\_\_\_\_  
 Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1675  
 Signed George Valentine Date 4-9-01