

**STATE OF OREGON  
WATER SUPPLY WELL REPORT**

(as required by ORS 537.765)

WELL I.D. # L 165240  
START CARD # 162582

Instructions for completing this report are on the last page of this form.

(1) **LAND OWNER** Well Number \_\_\_\_\_  
Name Jeff Dorrroh  
Address PO Box 190  
City Burns State OR Zip 97720

(2) **TYPE OF WORK**  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) **DRILL METHOD:**  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other \_\_\_\_\_

(4) **PROPOSED USE:**  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

(5) **BORE HOLE CONSTRUCTION:**  
Special Construction approval  Yes  No Depth of Completed Well 215 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
10	0	18	benzbak	0	18	10 sacks
6	18	215				

How was seal placed: Method  A  B  C  D  E  
 Other poured dry & tamped

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) **CASING/LINER:**

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	0	215	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) \_\_\_\_\_

(7) **PERFORATIONS/SCREENS:**

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

(8) **WELL TESTS: Minimum testing time is 1 hour**

Yield gal/min	Drawdown	Drill stem at	Time
60		215	1 hr.

Temperature of water 60 Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) **LOCATION OF WELL by legal description:**  
County Hannell Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 23S N or S Range 33E E or W. WM.  
Section 1 SE 1/4 SW 1/4  
Tax Lot 101 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 7034 Crane-Buchanan

(10) **STATIC WATER LEVEL:**  
60 ft. below land surface. Date 1-16-04  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

(11) **WATER BEARING ZONES:**  
Depth at which water was first found 185

From	To	Estimated Flow Rate	SWL
185	215	60	60

(12) **WELL LOG:**  
Ground Elevation \_\_\_\_\_

Material	From	To	SWL
topsoil sandy loam	0	1	
clay yellow hard	1	23	
clay yellow soft	23	70	
clay blue grey	70	108	
clay/pumice pink	108	120	
clay/white/pumice obsidian	120	185	
obsidian & pumice	185	195	60
rock red pyolite	195	210	60
rock brn	210	213	60
obsidian & pumice green	213	215	60

**RECEIVED**

JAN 26 2004

WATER RESOURCES DEPT  
SALEM, OREGON

Date started 1-15-04 Completed 1-16-04

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
WVC Number \_\_\_\_\_  
Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
WVC Number 1424  
Signed Timothy K. Riley Date 1-19-04