

Pg 1

STATE OF OREGON WATER SUPPLY WELL REPORT (as required by ORS 537.765)

WELL I.D. # L 76810 START CARD # 162643

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Name Gordon Perlot Well Number Address 70223 13th LN City Riley State OR Zip 97755

(2) TYPE OF WORK [X] New Well [] Deepening [] Alteration (repair/recondition) [] Abandonment [] Conversion

(3) DRILL METHOD [X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud [] Other

(4) PROPOSED USE [] Domestic [] Community [] Industrial [X] Irrigation [] Thermal [] Injection [] Livestock [] Other

(5) BORE HOLE CONSTRUCTION Special Construction: [] Yes [X] No Depth of Completed Well 600 ft. Explosives used: [] Yes [X] No Type Amount

Table with columns: BORE HOLE (Diameter, From, To), SEAL (Material, From, To), Sacks or Pounds. Includes handwritten entries for 23 1/2 inch diameter and cement seal.

How was seal placed: Method [] A [] B [X] C [] D [] E Backfill placed from 60 ft. to 20 ft. Material Bent Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded. Includes handwritten entries for 16 inch diameter casing.

Drive Shoe used [] Inside [] Outside [] None Final location of shoe(s)

(7) PERFORATIONS/SCREENS [] Perforations Method [] Screens Type Material

Table with columns: From, To, Slot Size, Number, Diameter, Tele/pipe size, Casing, Liner. Includes checkboxes for perforation and screen types.

(8) WELL TESTS: Minimum testing time is 1 hour [X] Pump [] Bailer [] Air [] Flowing Artesian

Table with columns: Yield gal/min, Drawdown, Drill stem at, Time. Includes handwritten entry for 1100 yield and 40' drawdown.

Temperature of water 66 Depth Artesian Flow Found Was a water analysis done? [] Yes By whom Did any strata contain water not suitable for inter... [] Too little [] Salty [] Muddy [] Odor [] Colored [] Other Depth of strata:

(9) LOCATION OF WELL (legal description) County HARN Tax Lot 400 Lot Township 23 N or S Range 25 E or W WM Section 10 NW 1/4 NE 1/4 Lat Long

Street Address of Well (or nearest address) 70223 13th LN Riley OR 97755

(10) STATIC WATER LEVEL 174 ft. below land surface. Date 5-8-05 Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES Table with columns: From, To, Estimated Flow Rate, SWL. Includes handwritten entries for zones at 240, 540, and 600 ft.

(12) WELL LOG Table with columns: Material, From, To, SWL. Lists geological layers like TOP SOIL, Brown Lava Rock, Gray Lava Rock, etc.

Date Started 2-23-05 Completed 5-6-05

(unbonded) Water Well Constructor Certification I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards.

WVC Number Date Signed

(bonded) Water Well Constructor Certification I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above.

WVC Number 1651 Date 5-6-05 Signed

RECEIVED SEP 27 2005

Pg 2

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 76810
START CARD # 162643

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER
Name Gordon Perlot Well Number _____
Address 70223 Besilla
City Beillevue State OR Zip 97758

(2) TYPE OF WORK New Well
 Deepening Alteration (repair/recondition) Abandonment Conversion

(3) DRILL METHOD
 Rotary Air Rotary Mud Cable Auger Cable Mud
 Other _____

(4) PROPOSED USE
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other _____

(5) BORE HOLE CONSTRUCTION Special Construction: Yes No
Depth of Completed Well 600 ft.
Explosives used: Yes No Type _____ Amount _____

BORE HOLE			SEAL			Sacks or Pounds
Diameter	From	To	Material	From	To	

How was seal placed: Method A B C D E
 Other _____
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

Casing:	Diameter	From	To	Gauge	Steel			
					Plastic	Welded	Threaded	
					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used Inside Outside None
Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS
 Perforations Method _____
 Screens Type _____ Material _____

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour
 Pump Bailer Air Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time

Temperature of water _____ Depth Artesian Flow Found _____
Was a water analysis done? Yes By whom _____
Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
Depth of strata: _____

(9) LOCATION OF WELL (legal description)
County Flavine
Tax Lot 400 Lot _____
Township 23 N or S Range 25 E or W WM
Section 10 NW 1/4 NE 1/4

Lat _____ " or _____ (degrees or decimal)
Long _____ " or _____ (degrees or decimal)
Street Address of Well (or nearest address) 70223 Besilla
Beillevue OR 97758

(10) STATIC WATER LEVEL
174 ft. below land surface. Date 5-8-05
_____ ft. below land surface. Date _____
Artesian pressure _____ lb. per square inch Date _____

(11) WATER BEARING ZONES
Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL

(12) WELL LOG Ground Elevation _____

Material	From	To	SWL
<u>Sand gravel pumice</u>	<u>525</u>	<u>540</u>	
<u>Brown clay</u>	<u>540</u>	<u>563</u>	
<u>Pumice soft</u>	<u>563</u>	<u>600</u>	

RECEIVED
SEP 27 2005

WATER RESOURCES DEPT
SALEM, OREGON

Date Started _____ Completed _____

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number _____ Date _____
Signed _____

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1654 Date 5-6-05
Signed [Signature]