

# HARN 52863

AMENDED 3/12/2020  
 STATE OF OREGON  
**WATER SUPPLY WELL REPORT**  
 (as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 132038  
 START CARD # 215733  
 ORIGINAL LOG # \_\_\_\_\_

**(1) LAND OWNER** Owner Well I.D. HARN 52863  
 First Name TRAVIS Last Name Singhose  
 Company 35 Ranches  
 Address 29327 Weaver Spgs Rd.  
 City BURNS State OR Zip 97720

**(2) TYPE OF WORK**  New Well  Deepening  Conversion  
 Alteration (complete 2a & 10)  Abandonment (complete 5a)

**(2a) PRE-ALTERATION**  
 Dia + From To Gauge Stl Plstc Wld Thrd  
 Casing: \_\_\_\_\_  
 Material From To Amt sacks/lbs  
 Seal: \_\_\_\_\_

**(3) DRILL METHOD**  
 Rotary Air  Rotary Mud  Cable  Auger  Cable Mud  
 Reverse Rotary  Other \_\_\_\_\_

**(4) PROPOSED USE**  Domestic  Irrigation  Community  
 Industrial/ Commercial  Livestock  Dewatering  
 Thermal  Injection  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION** Special Standard  (Attach copy)  
 Depth of Completed Well 240 ft.

BORE HOLE			SEAL			Amt	lbs
Dia	From	To	Material	From	To		
16"	0	200	Bentonite	0	20	38	Sks
12"	200	255			Calculated	30	Sks
					Calculated		

How was seal placed: Method  A  B  C  D  E  
 Other POURED ONT  
 Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
 Filter pack from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_ Size \_\_\_\_\_  
 Explosives used:  Yes Type \_\_\_\_\_ Amount \_\_\_\_\_

**(5a) ABANDONMENT USING UNHYDRATED BENTONITE**  
 Proposed Amount Pounds Actual Amount Pounds

**(6) CASING/LINER**  
 Casing Liner Dia + From To Gauge Stl Plstc Wld Thrd  

<input checked="" type="checkbox"/>	<input type="checkbox"/>	12"	0	240	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
-------------------------------------	--------------------------	-----	---	-----	-----	-------------------------------------	--------------------------	--------------------------	-------------------------------------	--

 Shoe  Inside  Outside  Other Location of shoe(s) 240'  
 Temp casing  Yes Dia \_\_\_\_\_ From \_\_\_\_\_ To \_\_\_\_\_

**(7) PERFORATIONS/SCREENS** Perforations Method PLAZMA CUT  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_  

Perf/S	Casing	Screen	Dia	From	To	Scr/slot	Slot	# of	Tele/
green	Liner					width	length	slots	pipe size
			12"	40	240	3/16	6"	3840	250

**(8) WELL TESTS: Minimum testing time is 1 hour**  
 Pump  Bailor  Air  Flowing Artesian  

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
25 gal/min			1 hr

 Temperature 53 °F Lab analysis  Yes By \_\_\_\_\_  
 Water quality concerns?  Yes (describe below) TDS amount 195  

From	To	Description	Amount	Units

**(9) LOCATION OF WELL (legal description)**  
 County HARNEY Twp 25 N(S) Range 31 E(W) WM  
 Sec 15 NW 1/4 of the NW 1/4 Tax Lot 2900  
 Tax Map Number \_\_\_\_\_ Lot \_\_\_\_\_  
 Lat \_\_\_\_\_ " or \_\_\_\_\_ DMS or DD  
 Long \_\_\_\_\_ " or \_\_\_\_\_ DMS or DD  
 Street address of well  Nearest address

31597 Dog Mountain Ln.

**(10) STATIC WATER LEVEL**  

Existing Well / Pre-Alteration	Date	SWL(psi)	+ SWL(ft)
Completed Well	12/24/14	35	35

 Flowing Artesian?  Dry Hole?

WATER BEARING ZONES Depth water was first found 40 ft

SWL Date	From	To	Est Flow	SWL(psi)	+ SWL(ft)
12/24/14	40	255	300	6Pm	40

**(11) WELL LOG** Ground Elevation \_\_\_\_\_

Material	From	To
TOP Soil	0	2
Down clay	2	55
Grey clay w/ sand	55	255

**RECEIVED**  
**JAN 02 2020**  
**OWRD**

**RECEIVED**  
**MAR 04 2020**  
**OWRD**

Date Started 10/16/19 Completed 12/24/19

**(unbonded) Water Well Constructor Certification**  
 I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
 License Number \_\_\_\_\_ Date \_\_\_\_\_  
 Signed \_\_\_\_\_

**(bonded) Water Well Constructor Certification**  
 I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
 License Number 1882 Date 12/26/19  
 Signed B-D Wilkins  
 Contact Info (optional) 541 971 6899