

HARN 52912
RECEIVED

WELL I.D. LABEL# L 132043
START CARD # 217736
ORIGINAL LOG #

(1) LAND OWNER Owner Well I.D. HARN 52912
First Name Allen Last Name Woldron
Company
Address 20680 Miami Ford Rd OWRD
City Bay City State OR Zip 97107

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION
Casing: Dia + From To Gauge Stl Plstc Wld Thrld
Material From To Amt sacks/lbs
Seal: Dia + From To Gauge Stl Plstc Wld Thrld

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 200 ft.

BORE HOLE			SEAL			Amt	sacks/ lbs
Dia	From	To	Material	From	To		
20"	0	50	Bentonite	0	30	125	Sks
16"	50	200				65	Sks
						Calculated	
						Calculated	

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured Dr 7
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER
Casing Liner Dia + From To Gauge Stl Plstc Wld Thrld
☒ ☐ 16 2 200 280 ☒ ☐ ☒ ☐
Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 200'
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method Touch cut
Screens Type Material
Perf/S Casing/Screen Dia From To Scm/slot Slot # of Tele/
screen Liner Dia From To width length slots pipe size
16" 160 200 1/4 6" 1380

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian
Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)
25 gpm 0 1 Hr.

Temperature 71 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 22.5
From To Description Amount Units

(9) LOCATION OF WELL (legal description)
County Harney Twp 37 NS Range 33 E
Sec 4 SW 1/4 of the NW 1/4 Tax Lot 301
Tax Map Number Lot

Lat " or DMS or DD
Long " or DMS or DD
☒ Street address of well ☒ Nearest address

27517 Fields Denio Rd Fields OR

(10) STATIC WATER LEVEL
Existing Well / Pre-Alteration Date SWL (psi) + SWL (ft)
Completed Well 9-27-20 1 ft
Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 25 ft
SWL Date From To Est Flow SWL (psi) + SWL (ft)
9-27-20 25 ft 200" 1500 gpm 1 ft

(11) WELL LOG Ground Elevation
Material From To
TOP SOIL 0 3
Brown clay 3 20
Green clay 20 30
Brown clay 30 100
Brown clay w/6 gravel 100 200

Date Started 9-24-20 Completed 9-27-20

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1882 Date 9-27-20
Signed B. P. Smith
Contact Info (optional)