## STATE OF OREGON WATER WELL REPORT (as required by ORS 537.765)

35503

OALEM ASSESSED		
(1) OWNER: Well Number (9) LOCATION OF WELL by legal description:		
Name Frontier Mobile Park/Jed Buéll	County Jackson Latitude Longitude	
Address 7001 Roque River Hwy City Grants Pass State OR Zip 97527	Township 36 N or S. Range 4W E or W.	WM.
City Grants Pass State OR Zip 97527  (2) TYPE OF WORK:	527 Section 29 NE ¼ NE ¼  Tax Lot 200 Lot Block Subdivision	
New Well   Deepen   Recondition   Abandon	Street Address of Well (or nearest address)	
(3) DRILL METHOD:	7001 Rogue River Hwy	
Rotary Air Rotary Mud Cable	(10) STATIC WATER LEVEL:	
Other	12_ ft. below land surface. Date 6-4-	
(4) PROPOSED USE:	Artesian pressure lb. per square inch. Date	
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation	(II) WATER BEARING ZONES:	
Thermal Injection Other	80	
(5) BORE HOLE CONSTRUCTION:  Special Construction approval  Yes  No Depth of Completed Well 100 ft.	Depth at which water was first found 80	
Explosives used Yes No Type Amount Amount	From To Estimated Flow Rate	SWL
*	80 90 40	12
HOLE SEAL Amount Diameter From To   Material From To   sacks or pounds		
10 0 25 Bentonite 0 25 10 sacks		
6 25 100	(12) WELL LOG:	
	Ground elevation	
How was seal placed: Method A B C D E	Material From To	SWL
X Other Poured dry  Backfill placed from ft. to ft. Material	Brown clay, medium sand &	511.2
Gravel placed from ft. to ft. Size of gravel	grave1 0 32	
(6) CASING/LINER:		
Diameter From To Gauge Steel Plastic Welded Threaded	Gray clay, small-medium	
Casing: 6 +2 76 250 X	sand & gravel 32 100	12
	RECEIVED	
Liner:	RECEIVED	
	47 1002	
Final location of shoe(s) 76	JUN 15 1992	
(7) PERFORATIONS/SCREENS:	WM. DIST. 14	
Perforations Method	GRANTS PASS, ORE	
Screens Type Material		
Slot Tele/pipe From To size Number Diameter size Casing Liner		
(8) WELL TESTS: Minimum testing time is 1 hour	Date started 6-4-92 Completed 6-5-92	
☐ Pump ☐ Bailer ☒ Air ☐ Artesian	Date started 6-4-92 Completed 6-5-92 (unbonded) Water Well Constructor Certification:	
*	I certify that the work I performed on the construction, alteration, or	abandon
Yield gal/min Drawdown Drill stem at Time	ment of this well is in compliance with Oregon well construction standards.	Material
40 75 (1 hr.)	used and information reported above are true to my best knowledge and b	
	WWC Number 1	462
	Signed Mulau Yurus Date 6-5-9	
(bonded) Water Well Constructor Certification:		
Temperature of Water 53 Depth Artesian Flow Found I accept responsibility for the construction, alteration, or abandonment work per formed on this well during the construction dates reported above. All work performed on this well during the construction dates reported above.		
during this time is in compliance with Oregon well construction standards. This repo		
Salty Muddy Odor Colored Other	Other WWC Number 675	
Depth of strata:	Signed Signed Signed 6-9-9	2
	ATT CODY CONTENTS OF THE CODY CLICATOR OF	