

**STATE OF OREGON
WATER SUPPLY WELL REPORT**

JACK 57377

WELL I.D. # L 76123

(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

START CARD #

162736

(1) LAND OWNER Well Number

Name TRAIL CHRISTIAN FELLOWSHIP INC
Address 18881 HWY 234
City State Zip EAGLE POINT, OR 97524

(2) TYPE OF WORK

New Well

(3) DRILL METHOD

Rotary air

(4) PROPOSED USE

Domestic

(5) BORE HOLE CONSTRUCTION Special Construction

Depth of completed well 200

Explosives used Type Amount

BORE HOLE			SEAL			
Diameter	From	To	Material	From	To	Sacks / Pound
10	0	39	Bentonite dry granular	0	39	750 Pounds
6	39	200				

How was seal placed: Method Other
Backfill placed from 0 ft. To 39 ft. Material BENT
Gravel placed from ft. To ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Material	Joints
Casing	6	1	39	0.25	Steel	Welded
Liner	4	0	200	0.19	Plastic	Welded

Drive Shoe used Outside Final Location 39

(7) PERFORATIONS/SCREENS

Perforations Method
 Screens Type PVC-saw cut

From	To	Slot Size	Number	Diam	Tele-Pipe Size	Casing/ Liner
120	200		90	0.19	7	Liner

(8) WELL TESTS: Minimum testing time is 1 hour

Method Air

Yield gal/min	Drawdown	Drill Stem at	Time
25		200	1

Temperature of Water 56F degrees Depth Artesian Flow Found

Was a water analysis done? By whom

Did any strata contain water not suitable for intended use: Too little

Salty Muddy Odor Colored Other

Depth of strata

(9) LOCATION OF WELL (legal description)

County JACKSON
Tax Lot 100 Lot
Township 34.00S Range 1.00W WM Section 33 SW 1/4 SW 1/4
Latitude 423464
Longitude -1224921
Street Address / Nearest Address 18881 HWY 234 EAGLE POINT, OR 97524

(10) STATIC WATER LEVEL

20 ft. below land surface. Date 3/15/2005
ft. below land surface. Date
Artesian pressure lb per square inch. Date

(11) WATER BEARING ZONES

Depth at which water was first found 80

From	To	Estimated Flow Rate	SWL
80	85	5	20
125	130	10	20
150	160	10	20

(12) WELL LOG Ground Elevation 1441

Material	From	To	SWL
Brown Soft Clay	0	12	
Brown Clay & Boulders	12	18	
Blue Claystone	18	200	20

Date started 3/15/2005 Completed 3/15/2005

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date 4/13/2005

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1661 Date 4/13/2005

Signed Bradford Milkauskis

RECEIVED
APR 18 2005

WATER RESOURCES DEPT

SALEM, OREGON