

JACK 58964  
JACK 58964

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 86892  
START CARD # 188504

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number \_\_\_\_\_  
Name DARRELL WILLIAMSON  
Address 15451 JONES RD  
City CENTRAL POINT State OR Zip 97502

(2) TYPE OF WORK ☒ New Well  
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD  
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud  
☐ Other \_\_\_\_\_

(4) PROPOSED USE  
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation  
☐ Thermal ☐ Injection ☐ Livestock ☐ Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☒ No  
Depth of Completed Well 120' ft.  
Explosives used: ☐ Yes ☒ No Type \_\_\_\_\_ Amount \_\_\_\_\_

| BORE HOLE |      |      | SEAL      |      |     | Sacks or Pounds |
|-----------|------|------|-----------|------|-----|-----------------|
| Diameter  | From | To   | Material  | From | To  |                 |
| 10"       | 0    | 22'  | BENTONITE | 0    | 22' | 16 SACKS        |
| 6"        | 22'  | 120' |           |      |     |                 |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other BENTONITE PULVERIZED DRY

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_

Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

| (6) CASING/LINER |      |      | Gauge | SEAL                                |                                     |                                     |                          |
|------------------|------|------|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Diameter         | From | To   |       | Steel                               | Plastic                             | Welded                              | Threaded                 |
| Casing: 6"       | 0    | 40'  | .250  | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: 4"        | 0    | 120' | .160  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Drive Shoe used ☐ Inside ☒ Outside ☐ None

Final location of shoe(s) 40'

| (7) PERFORATIONS/SCREENS                         |      |                   |        |                |                |                          |                                     |
|--------------------------------------------------|------|-------------------|--------|----------------|----------------|--------------------------|-------------------------------------|
| <input checked="" type="checkbox"/> Perforations |      | Method <u>SAW</u> |        |                |                |                          |                                     |
| <input type="checkbox"/> Screens                 |      | Type _____        |        | Material _____ |                |                          |                                     |
| From                                             | To   | Slot Size         | Number | Diameter       | Tele/pipe size | Casing                   | Liner                               |
| 40'                                              | 120' | 1/4"              | 20'    | 4"             | .160           | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

(8) WELL TESTS: Minimum testing time is 1 hour  
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown    | Drill stem at | Time              |
|---------------|-------------|---------------|-------------------|
| <u>6 gpm</u>  | <u>115'</u> |               | <u>1 hr 5 min</u> |

Temperature of water 50' Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done? ☐ Yes By whom \_\_\_\_\_

Did any strata contain materials not suitable for intended use? ☐ Little

☐ Salty ☐ Silty ☐ Colored ☐ Other \_\_\_\_\_

Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL (legal description)  
County JACKSON  
Tax Lot 200 Lot \_\_\_\_\_  
Township 36 N or S Range 3W E or W WM  
Section 36D NE 1/4 SE 1/4  
Lat \_\_\_\_\_ " or 42.39320 (degrees or decimal) +6'  
Long \_\_\_\_\_ " or -122.99390 (degrees or decimal) +6'  
Street Address of Well (or nearest address) 5829 OLD STAGE RD  
CENTRAL POINT OR 97502

(10) STATIC WATER LEVEL  
15' ft. below land surface. Date Sept 12, 08  
\_\_\_\_\_ ft. below land surface. Date \_\_\_\_\_  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

| (11) WATER BEARING ZONES |      |                     |     |
|--------------------------|------|---------------------|-----|
| From                     | To   | Estimated Flow Rate | SWL |
| 45'                      | 46'  | 4 gpm               | 18' |
| 100'                     | 101' | 2 gpm               | 18' |

| (12) WELL LOG         |      |      |     |
|-----------------------|------|------|-----|
| Material              | From | To   | SWL |
| Soil (Brown)          | 0    | 5'   |     |
| CLAY + GRAVEL (GREEN) | 5    | 15'  |     |
| Rock (GREEN)          | 15   | 120' | 18' |

Amended by Scott C. [Signature] Jan 8, 09

Date Started Aug 27, 08 Completed Sept 12, 08

(unbonded) Water Well Constructor Certification  
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number \_\_\_\_\_ Date \_\_\_\_\_

Signed \_\_\_\_\_

(bonded) Water Well Constructor Certification  
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1705 Date Sept 12, 08

Signed Scott C. [Signature]

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 86892

START CARD # 188504

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number \_\_\_\_\_  
Name DARCY L WILLIAMSON  
Address 15981 JONES RD  
City CENTRAL POINT State OR Zip 97502

(2) TYPE OF WORK ☒ New Well  
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD  
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud  
☐ Other \_\_\_\_\_

(4) PROPOSED USE  
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation  
☐ Thermal ☐ Injection ☐ Livestock ☐ Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☒ No  
Depth of Completed Well 120' ft.  
Explosives used: ☐ Yes ☒ No Type \_\_\_\_\_ Amount \_\_\_\_\_

| BORE HOLE |      |      | SEAL      |      |     | Sacks or Pounds |
|-----------|------|------|-----------|------|-----|-----------------|
| Diameter  | From | To   | Material  | From | To  |                 |
| 10"       | 0    | 22'  | BENTONITE | 0    | 22' | 16 SACKS        |
| 6"        | 22'  | 120' |           |      |     |                 |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other BENTONITE Poured Dry

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_

Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

## (6) CASING/LINER

|         | Diameter | From | To   | Gauge | Steel                               | Plastic                             | Welded                              | Threaded                 |
|---------|----------|------|------|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Casing: | 6"       | 0    | 40'  | .250  | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner:  | 4"       | 0    | 120' | .160  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Drive Shoe used ☐ Inside ☒ Outside ☐ None

Final location of shoe(s) 40'

## (7) PERFORATIONS/SCREENS

☒ Perforations

Method SAW

☐ Screens

Type \_\_\_\_\_ Material \_\_\_\_\_

| From | To   | Slot Size | Number | Diameter | Tele/pipe size | Casing                   | Liner                               |
|------|------|-----------|--------|----------|----------------|--------------------------|-------------------------------------|
| 40'  | 120' | 1/4"      | 20'    | 4"       | .160           | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

## (8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time       |
|---------------|----------|---------------|------------|
| 63 gpm        | 115'     |               | 1 hr 5 min |

Temperature of water 50' Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done? ☐ Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use? ☐ Little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other \_\_\_\_\_

Depth of strata: \_\_\_\_\_

## (9) LOCATION OF WELL (legal description)

County JACKSON

Tax Lot 200 Lot \_\_\_\_\_

Township 36 N or S Range 3W E or W WM

Section 36D NE 1/4 SE 1/4

Lat \_\_\_\_\_ " or 42.39320 (degrees or decimal)

Long \_\_\_\_\_ " or 122.99390 (degrees or decimal)

Street Address of Well (or nearest address) 5828 OLD STAGE RD  
CENTRAL POINT OR 97502

## (10) STATIC WATER LEVEL

15' ft. below land surface.

Date Sept 12, 08

\_\_\_\_\_ ft. below land surface.

Date \_\_\_\_\_

Artesian pressure \_\_\_\_\_ lb. per square inch

Date \_\_\_\_\_

## (11) WATER BEARING ZONES

Depth at which water was first found \_\_\_\_\_

| From | To   | Estimated Flow Rate | SWL |
|------|------|---------------------|-----|
| 45'  | 46'  | 4 gpm               | 18' |
| 100' | 101' | 23 gpm              | 18' |

## (12) WELL LOG

Ground Elevation \_\_\_\_\_

| Material              | From | To   | SWL |
|-----------------------|------|------|-----|
| SOIL (BROWN)          | 0    | 5'   |     |
| CLAY + GRAVEL (GREEN) | 5    | 15'  |     |
| ROCK (GREEN)          | 15   | 120' | 18' |

RECEIVED

FEB 17 2009

WATER RESOURCES DEPT  
SALEM, OREGON

Date Started Aug 27, 08 Completed Sept 12, 08

## (unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number \_\_\_\_\_ Date \_\_\_\_\_

Signed \_\_\_\_\_

## (bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1705 Date Sept 12, 08

Signed Scott Poyman

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 86892START CARD # 188504

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number \_\_\_\_\_  
Name DARCY WILLIAMSON  
Address 15481 JONES RD  
City CENTRAL POINT State OR Zip 97502

(2) TYPE OF WORK ☒ New Well  
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD  
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud  
☐ Other \_\_\_\_\_

(4) PROPOSED USE  
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation  
☐ Thermal ☐ Injection ☐ Livestock ☐ Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☒ No  
Depth of Completed Well 120' ft.  
Explosives used: ☐ Yes ☒ No Type \_\_\_\_\_ Amount \_\_\_\_\_

| BORE HOLE |      |      | SEAL      |      |     | Sacks or Pounds |
|-----------|------|------|-----------|------|-----|-----------------|
| Diameter  | From | To   | Material  | From | To  |                 |
| 10"       | 0    | 22'  | BENTONITE | 0    | 22' | 16 Sacks        |
| 6"        | 22'  | 120' |           |      |     |                 |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other BENTONITE Poured Dry

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_

Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER

| Diameter   | From | To   | Gauge | Steel                               | Plastic                             | Welded                              | Threaded                 |
|------------|------|------|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Casing: 6" | 0    | 40'  | 1.250 | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: 4"  | 0    | 120' | 1.160 | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Drive Shoe used ☐ Inside ☒ Outside ☐ None

Final location of shoe(s) 40'

(7) PERFORATIONS/SCREENS  
☒ Perforations Method SAW  
☐ Screens Type \_\_\_\_\_ Material \_\_\_\_\_

| From | To   | Slot Size | Number | Diameter | Tele/pipe size | Casing                   | Liner                               |
|------|------|-----------|--------|----------|----------------|--------------------------|-------------------------------------|
| 40'  | 120' | 1/8"      | 20'    | 4"       | 1.160          | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

(8) WELL TESTS: Minimum testing time is 1 hour  
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time       |
|---------------|----------|---------------|------------|
| 6 gpm         | 115'     |               | 1 hr 5 min |

Temperature of water 50' Depth Artesian Flow Found \_\_\_\_\_

Was a water analysis done? ☐ Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use? ☐ Little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other \_\_\_\_\_

Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL (legal description)

County JACKSON

Tax Lot 200

Lot \_\_\_\_\_

Township 36

N or S Range 3W

E or W WM \_\_\_\_\_

Section 36D

1/4 \_\_\_\_\_

1/4 \_\_\_\_\_

Lat \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)

Long \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)

Street Address of Well (or nearest address) 5828 OLD STAGE RD  
CENTRAL POINT OR 97502

(10) STATIC WATER LEVEL

15' ft. below land surface.

Date Sept 12, 08

\_\_\_\_\_ ft. below land surface.

Date \_\_\_\_\_

Artesian pressure \_\_\_\_\_ lb. per square inch

Date \_\_\_\_\_

(11) WATER BEARING ZONES

Depth at which water was first found \_\_\_\_\_

| From | To   | Estimated Flow Rate | SWL |
|------|------|---------------------|-----|
| 45'  | 46'  | 4 gpm               | 18' |
| 100' | 101' | 2 gpm               | 15' |

(12) WELL LOG

Ground Elevation \_\_\_\_\_

| Material              | From | To   | SWL |
|-----------------------|------|------|-----|
| Soil (Brown)          | 0    | 5'   |     |
| CLAY + GRAVEL (GREEN) | 5'   | 15'  |     |
| ROCK (GREEN)          | 15'  | 120' | 18' |

Date Started Aug 27, 08 Completed Sept 12, 08

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number \_\_\_\_\_ Date \_\_\_\_\_

Signed \_\_\_\_\_

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1705 Date Sept 12, 08

Signed Scott P. Gorman