

JOSE 56633
RECEIVED

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

SEP 08 2005

WATER RESOURCES DEPT
SALEM, OREGON

WELL I.D. # L 77411

START CARD # 177542

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number LOT #7
Name JOHN WEST
Address P O BOX 1249
City MERLIN State OR Zip 97532

(2) TYPE OF WORK New Well
 Deepening Alteration (repair/recondition) Abandonment Conversion

(3) DRILL METHOD
 Rotary Air Rotary Mud Cable Auger Cable Mud
 Other

(4) PROPOSED USE
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other

(5) BORE HOLE CONSTRUCTION Special Construction: Yes No
Depth of Completed Well 280 ft.
Explosives used: Yes No Type _____ Amount _____

| BORE HOLE | | | SEAL | | | Sacks or Pounds |
|-----------|------|-----|-----------|------|----|-----------------|
| Diameter | From | To | Material | From | To | |
| 10 | 0 | 40 | BENTONITE | 0 | 40 | 18 SACKS |
| 6 | 40 | 280 | | | | |

How was seal placed: Method A B C D E
 Other POURED

Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

| Casing/Liner | Diameter | From | To | Gauge | SEAL | | | |
|--------------|----------|------|-----|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| | | | | | Steel | Plastic | Welded | Threaded |
| Casing: 6 | | +2 | 98 | .250 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: 4 | | 0 | 280 | .160 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Drive Shoe used Inside Outside None
Final location of shoe(s) 98

(7) PERFORATIONS/SCREENS
 Perforations Method SAWN
 Screens Type _____ Material _____

| From | To | Slot Size | Number | Diameter | Tele/pipe size | Casing | Liner |
|------|-----|-----------|--------|----------|----------------|--------------------------|-------------------------------------|
| 260 | 280 | 1/4X6 | 60 | 4 | 4 | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

(8) WELL TESTS: Minimum testing time is 1 hour
 Pump Bailer Air Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---------------|----------|---------------|------|
| 3.5 | | 260 | 1 HR |

Temperature of water 56 Depth Artesian Flow Found _____
Was a water analysis done? Yes By whom _____
Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
Depth of strata: _____

(9) LOCATION OF WELL (legal description)
County JOSEPHINE
Tax Lot 500 Lot _____
Township 37 S Range 8 W WM
Section 35 SE 1/4 NE 1/4
Lat _____ ° _____ ' _____ " or _____ (degrees or decimal)
Long _____ ° _____ ' _____ " or _____ (degrees or decimal)

Street Address of Well (or nearest address) HIDDEN CRK RD WELL #7

(10) STATIC WATER LEVEL
133 ft. below land surface. Date 8-19-05
_____ ft. below land surface. Date _____
Artesian pressure _____ lb. per square inch Date _____

(11) WATER BEARING ZONES
Depth at which water was first found 127

| From | To | Estimated Flow Rate | SWL |
|------|-----|---------------------|-----|
| 127 | 181 | 3.5 | 133 |

(12) WELL LOG Ground Elevation _____

| Material | From | To | SWL |
|-----------------------------------|------|-----|-----|
| BROWN CLAY (UNC) | 0 | 33 | |
| BLUE SHALE WITH CLAY LAYERS (CON) | 33 | 91 | |
| BLACK SHALE (CON) | 91 | 280 | 133 |

Date Started 8-18-05 Completed 8-19-05

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1659 Date 8-19-05

Signed Steven Carter

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 675 Date 8-19-05

Signed Bob Quinn