

36s/12e/28aa

KLAM 10447

STATE OF OREGON WATER WELL REPORT (as required by ORS 537.765)

KLAM 10447

MAY - 6 1992

(START CARD) # 32789

(1) OWNER: Terry L. Hager, Well Number: 2, Address: P.O. Box 85, City: Beatty, State: OR, Zip: 97621

(2) TYPE OF WORK: New Well, Deepen, Recondition, Abandon

(3) DRILL METHOD: Rotary Air, Rotary Mud, Cable, Other

(4) PROPOSED USE: Domestic, Community, Industrial, Irrigation, Thermal, Injection, Other

(5) BORE HOLE CONSTRUCTION: Special Construction approval, Depth of Completed Well: 267 ft., Explosives used

Table with columns: HOLE Diameter, SEAL Material, Amount sacks or pounds

How was seal placed: Method A, B, C, D, E, Other, Backfill placed from, Gravel placed from

(6) CASING/LINER: Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded

Final location of shoets: None

(7) PERFORATIONS/SCREENS: Perforations, Screens, Method, Type, Material

Table with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner

(8) WELL TESTS: Minimum testing time is 1 hour, Pump, Bailer, Air, Artesian, Yield gal/min, Drawdown, Drill stem at, Time

Temperature of water 51 F, Depth Artesian Flow Found, Was a water analysis done?, Did any strata contain water not suitable for intended use?, Depth of strata

(9) LOCATION OF WELL by legal description: County Klamath, Township 36 S, Range 12 E, Section 28 NE, Street Address of Well: MP 39 Highway, 104 E. Beatty, OR

(10) STATIC WATER LEVEL: 37' ft. below land surface, Date 4, 1, 92, Artesian pressure lb. per square inch.

(11) WATER BEARING ZONES: Table with columns: From, To, Estimated Flow Rate, SWL

(12) WELL LOG: Table with columns: Material, From, To, SWL

Date started 4-1-92, Completed 4-7-92

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards.

Signed Stephen R. Hughes, WWC Number, Date 4-16-92

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment of this well during the construction dates reported above.

Signed Stephen R. Hughes, WWC Number 777, Date 4-16-92

KLAM 10447

*Interstate* PUMP COMPANY, INC.

503/892-3464 — 7209 SOUTH SIXTH STREET  
KLAMATH FALLS, OREGON 97603

WELL TEST REPORT

For: William Rajnus Jr.

MAY - 6 1992

Terry Hager

Date Tested 10 April 1992 19

P.O. Box 85 Beatty, OR 97621

Location of Well South of Hagers place Beatty, Oregon

Inside Diameter 12"

Depth

Feet of Inch Casing.

Driller Sevey Well Drilling

130 Feet of 10 Inch Column and 3 Stage 12 Inch Bowls.

Test Done By Lee Campbell

Static Water Level at Start of Test 27 (?)

CAPACITY GPM	PUMPING LEVEL	DRAWDOWN	TIME	CONDITION OF WATER (SANDY, MUDDY, CLEAR, ETC.)
1200	87 Ft.		12:00PM	Clear
1700	130 Ft.		1:00PM	"
1500	125 Ft.		2:00PM	"
1400	105 Ft.		3:00PM	"
1400	89 Ft.		3:30PM	"
1100	81 Ft.		4:00PM	"
			4 Hr. Total Test	
				TEMPERATURE _____

Static Water Level After Pump Test

REMARKS:

Signed by

*Lee Campbell*