

RECEIVED

34S/8E/21cd

STATE OF OREGON WATER WELL REPORT (as required by ORS 537.765)

Klamath 10756

JUL - 6 1993

(START CARD) # 35918

WATER RESOURCES DEPARTMENT

(1) OWNER:

Name Don Chaix, Address HC 63 Box 555M, City Chiloquin, State OR Zip 97624

(2) TYPE OF WORK:

Recondition checked, New Well, Deepen, Abandon unchecked

(3) DRILL METHOD:

Cable checked, Rotary Air, Rotary Mud, Other unchecked

(4) PROPOSED USE:

Irrigation checked, Domestic, Community, Industrial, Thermal, Injection, Other unchecked

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well 146 ft. Explosives used No

Table with columns: HOLE Diameter, SEAL From, To, Material, Amount sacks or pounds. Row 1: 6, 0, 52, cement, 0, 52, 21

How was seal placed: Method C checked, A, B, D, E unchecked

Backfill placed from 0 ft. to 52 ft. Material cement. Gravel placed from 0 ft. to 52 ft. Size of gravel 21

(6) CASING/LINER:

Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded. Casing and Liner rows are crossed out with a diagonal line.

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

Table with columns: From, To, Slot size, Number, Diameter, Pipe/pipe size, Casing, Liner. Perforations and Screens rows are crossed out with a diagonal line.

(8) WELL TESTS: Minimum testing time is 1 hour

Table with columns: Pump, Bailer, Air, Flowing Artesian, Yield gal/min, Drawdown, Drill stem at, Time. Time is 1 hr.

Temperature of Water, Depth Artesian Flow Found, Was a water analysis done? Yes, Did any strata contain water not suitable for intended use? Too little, Depth of strata:

(9) LOCATION OF WELL by legal description:

County Klamath, Township 34S, N or S. Range 8E, Section 21, SE 1/4 SW 1/4, Street Address of Well 555M, Sprague River Hwy

(10) STATIC WATER LEVEL:

6'4" ft. below land surface. Date 6/28/93

(11) WATER BEARING ZONES:

Depth at which water was first found

Table with columns: From, To, Estimated Flow Rate, SWL. All cells are empty.

(12) WELL LOG:

Table with columns: Material, From, To, SWL. Log entries: Drilled 6" hole alongside cement seal @ 20' and down into 52'. Bailed gravel pack out and pumped cement from 52' to grd level as per Larry Carey South Central Region, Deak Sparks inspected job 6/28/93

Date started 6/7/93 Completed 6/28/93

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed, WWC Number, Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Larry A. Despain, WWC Number 1228, Date 6/28/93