

ITEM # 6

TEMPORARY PIPE LEFT IN HOLE
CONDUCTOR PIPE

14 INCH X .188 WALL APPROX.
14 FEET.

PERFORATED LINER

10 ³/₄ OD X .188 WALL APPROX.

80 FEET

PERFORATED LINER

8 ⁵/₈ OD X .188 WALL APPROX

125 FEET

ITEM 9

SURFACE SEAL WAS NOT INSTALLED

WE LEFT JOB AT OWNERS REQUEST
AND THE JOB WAS UNCOMPLETED
THE WELL BEING COMPLETED ~~BY~~ BY
ANOTHER DRILLER

Powell Well Drilling