

RECEIVED

KLAM
51870

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537765)

JUN 22 1999

WELL ID # L28554
(START CARD)# 118135

(1) OWNER WATER RESOURCES 9912
SALEM, OREGON
BONANZA HEALTH CLINIC
31863 HWY 70
BONANZA OR 97623

(9) LOCATION OF WELL by legal description :
County KLAMATH..... Latitude Longitude
Township 39..... S..... Range 11..... E.....
Section 10..... NE 1/4 SW 1/4
Tax Lot 4700..... Lot..... Block..... Subdivision
Street Address of Well (or nearest address)
31863 HWY 70 BONANZA OR.....

(2) TYPE OF WORK : NEW WELL

(3) DRILL METHOD : ROTARY AIR

(4) PROPOSED USE: Domestic

(10) STATIC WATER LEVEL:
.....13 ft. below land surface Date May 27, 1999.....
Artesian pressure Date

(5) BORE HOLE CONSTRUCTION:
Special Construction Approval NO..... Depth of Completed Well 101..... ft.
Explosives used NO..... Type Amount
HOLE SEAL AMOUNT
Diameter From To Material From To Sacks
.10" 0 50 BENTONITE 0 50 32
6" 50 101
How was seal Placed POURED DRY.....
Backfil placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of Gravel

(11) WATER BEARING ZONES :
Depth at which water was first found 74'
From To Estimated Flow Rate SWL
74' 101' 80 GPM 13'

(6) CASING / LINER:
Dia. From To Gage Material
CASING 6" +1 50 250 STEEL / WELDED
Final location of shoe (s) 50'

(12) WELL LOG: Ground Elevation
FROM TO SWL
SOIL 0 1
GREY SANDSTONE 1 8
BROWN SANDSTONE 8 18
GREY SANDSTONE 18 21
BROWN CLAY 21 25
GREY & BROWN BASALT 25 30
GREY BASALT 30 52
GREY BASALT & RED CINDERS 52 57
GREY BASALT 57 71
GREY BASALT & RED CINDERS 71 74
GREY & BROWN BASALT 74 101 13

(7) PERFORATIONS / SCREENS:
METHOD TYPE MATERIAL
From To Slot size Number Dia. Tele / pipe size

Date started May 26, 1999 Completed May 27, 1999
(Unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

(8) WELL TESTS: Minimum testing time is 1 hour
TESTING METHOD AIR
Yield GPM Drawdown Drill stem at Time
24 25' 1 HOUR
40 40'
Temperature of Water 64 F° Depth Artesian Flow Found
Was a water analysis done? NO By whom
Did any strata contain water not suitable for intended use? No.....

W. L. A. DATE 6-21-99 WWC # 1452
(Bonded) Water Well Constructor Certification: I accept responsibility for the construction alteration or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
J. P. Prucella DATE 6-21-99 WWC # 693