(as required by ORS 537.765) Instructions for completing this report are on the last page of this form	(START CARD) # 108787	
(1) OWNER: Well Number: Name FRANK DIAZ	(9) LOCATION OF WELL by legal description: County KLAMATH Latitude Longitude	
Address P.O. BOX 109	Township 40S N or S. Range 11E E or W. of WM. Section 28 SE 1/4 SW 1/4	
City MALIN State OR Zip 97632	Tax lot 900 Lot Block Subdivision	
(2) TYPE OF WORK:	Street Address of Well (or nearest address) 18940 POPE RD.	
New Well X Deepening Alteration (repair/recondition) Abandonment	MERRILL, OR 97633	
(3) DRILL METHOD:	(10) STATIC WATER LEVEL: 131 ft. below land surface. Date 3 / 1 4 /	/0:
X Rotary Air Rotary Mud Cable Auger	Artesian pressure 1b. per square inch. Date	
Other	(11) WATER BEARING ZONES:	
(4) PROPOSED USE:	Depth at which water was first found 342 FT.	
□ Domestic □ Community □ Industrial X Irrigation	342 F1.	
Thermal Injection Livestock Other		٧L
(5) BORE HOLE CONSTRUCTION:	342 408 500 GPM 1	31
Special Construction approval Yes XNo Depth of Completed Well 408 ft.		
Explosives used Yes XNo Type Amount		
HOLE SEAL Amount	(12) WELL LOG:	
Diameter From To Material From To sacks or pounds 10 342 408 NONE	Ground elevation 4150	
10 342 400 NONE	Material From To SV	ΝL
	EXISTING WELL TO 342 FT.	VL_
1		
		31
How was seal placed: Method A B C D E	BLACK CINDER 349 388 1 BLACK CINDERS W/STREAKS OF GRAY 388	31
X Other NONE INSTALLED		31
Backfill placed from ft. to ft. Material		
Gravel placed fromft. toft. Size of gravel		
(6) CASING/LINER:		
Diameter From To Gauge Steel Plastic Welded Threaded		
Casing: NONE		
Liner: NONE		
Final location of shoe(s) NONE	I HECEIVED	
(7) PERFORATIONS/SCREENS:		
Perforations Method NONE	MAR 2 5 2002	
Screens Type Material	WATER RESOURCES DEPT	
Slot Tele/pipe	SALEM, CREGON	
From To size Number Diameter size Casing Liner		
	Date started 2/13/02 Completed 3/14/02	
	(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment	nt
	of this well is in compliance with Oregon water supply well construction standards	
(8) WELL TESTS: Minimum testing time is 1 hour	Materials used and information reported above are true to my best knowledge and	į
Pump Bailer X Air Flowing Artesian	belief. WWC Number	
Yield gal/min Drawdown Drill stem at Time	Signed Date	
1100 400' 2hrs	(bonded) Water Well Constructor Certification:	
1,00	I accept responsibility for the construction, alteration, or abandonment work	
	performed on this well during the construction dates reported above. All work	
Temperature of Water 66 F Depth Artesian Flow found Was a water analysis done? Yes By whom	performed during this time is in compliance with Oregon water supply well	e .
Was a water analysis done? Yes By whom Did any strata contain water not suitable for intended use? Too little	construction standards. This report is true to the best of my knowledge and belief	1.
Salty Muddy Odor Colored Other	Signed Stephen R Hugher Date 3/22/02	
Depth of strata: NONE		
ODICINAL & FIRST CODY, WATER RECOURCES DEPARTMENT. SEC	OND CORY CONCERNICEOR THERE CORY CHOTOMER	